



Ref.: HZL/RDM/ENV/2025-26/ 3506

Date: 10 66 2025

By Registered Post

The Director,
Ministry of Environment and Forests,
Regional Office (Central Region),
Kendriya Bhawan, 5th Floor,
Sector "H", Aliganj,
Lucknow – 226024

Sub: – Compliance report of Environment Clearance for **Rajpura Dariba Mines**, **Dist: Rajsamand-313211**, Rajasthan of M/S Hindustan Zinc Limited

Ref: - Environment Clearance Letter No. - J-11015/84/2018-IA.II (M), dated 13.04.2020

Sir,

With reference to the above subject, we are hereby submitting the Six-Monthly Compliance Report of the conditions stipulated in the Environment Clearance for the period of October 2024 to March 2025.

Thanking You,

Yours faithfully

Debanshu Chatterjee Agent & Unit Head

Rajpura Dariba Lead Zinc Mine Hindustan Zinc Limited

(Debanshu Chatterjee)

Unit Head - RDM

PO: Dariba, Distt. Rajsamand Rajasthan, PIN 313211

Copy to:

1. In - charge (Zonal Office)

Central Pollution Control Board,

Vithal Market, Paryavaran Parisar, E-5, Area Colony, Bhopal, PIN - 462016

2. Member Secretary,

Rajasthan State Pollution Control Board,

4, Institutional Area, Jhalana Doongri, Jaipur-302004 (Raj)

3. Regional Officer,

Rajasthan State Pollution Control Board

Old Excise office building, Kalalwati Rajnagar, Rajsamand (Rajasthan), PIN – 313324

4. The Deputy Director(s)/Scientist - C

Ministry of Env., Forest and Climate Change,

Integrated Regional Office, Jaipur,

A-209 & 218, Aranya Bhawan, Mahatma Gandhi Road,

Jhalana Institutional Area,

Jaipur (Raj.) - 304002

5. O/C Env Dept



Compliance Report of Environmental Clearance granted by the Ministry of Environment, Forests and Climate Change, Govt. of India

- Name of the Project: Expansion in production of Lead-Zinc Ore from 1.08 million TPA to 2.0 million TPA (Total Excavation 2.48 million TPA) & Lead-Zinc Ore Beneficiation from 1.2 million TPA to 2.5 million TPA from Rajpura Dariba Underground Mine (Mining lease area 1142.2106 & ML No. 166/2008), Located at Tehsil: Relmagra, District: Rajsamand, Rajasthan, by M/S Hindustan Zinc Ltd
- Clearance letter No.: J-11015/84/2018-IA.II (M), dated 13.04.2020
- Period of Compliance Report: October 2024 to March 2025

Specific Conditions:

Sl. No.	A. Specific Conditions	Compliance Status
1	NOC for CGWA obtained vide LR No: 21-4(315)/WR/CGWA/2008-1905 dated 16.11.2017 wherein the permission for dewater the accumulated ground water in mining pits @446.5 m3/day due to seepage and intersection of water table was provided. This NOC is valid for 3 years i.e., up to 15.11.2020. Beyond 15.11.2020. PP shall use the ground only after obtaining approval from CGWA and State Pollution Control Board (SPCB) concerned shall not issue Consent to Operate (CTO) for expansion proposal after 15.11.2020, till the project proponent obtains such permission. Zero liquid Discharge is to be maintained from tailing dam; PP shall not use surface water without obtaining permission from the concerned authorities. Plant should be operated with 100% recycle water and fresh water shall be used only for drinking purpose which is supplied for industrial, colony and nearby villages.	 Noted. NOC No: CGWA/NOC/MIN/REN/1/2025/11665 dated 30/05/2025 of 3145 m³/Day for dewatering of mine water due to seepage of water and intersection of water table is valid till 06/01/2026. Zero Liquid discharge is maintained from tailing dam. Surface water is being used from Matrikundia dam as per the water supply agreements. 100% recycled water is being used for mine operations and Ore beneficiation plant. Freshwater is being used only for drinking (domestic) purposes which is supplied for Industrial, Colony and nearby villages.
2	Out of 0.48 MTPA of waste, 0.46 MTPA shall be used to fill underground voids, 0.02 to waste dumps and not more than 0.02 MTPA shall be used for increasing the height of tailing dam. Waste should not be transported outside the mining lease area and shall be utilised within the mining lease area. the dump shall be developed in 3 benches of 7 metre high. Total height of the dump shall not be more than 21 meters (from bases level of 495 mRL i.e. up to 516 mRL). The overall slope of the dump shall not be more than 35°. Total quantity of the waste materials in waste dump shall not be more than 3.64 lakh tonne. Protective measures as proposed vis. a) overall slope angle of waste dump is maintained at less than angle of repose of broken material, b) retaining wall is maintained around the waste dump to prevent roll down boulders, c) garland drain of 1 m x 1m around waste dump is excavated for	 Noted. Waste generated due to mining is used for filling of voids in stopes and waste dumps. No waste is transported outside mining lease. For the compliance reporting period, 163346 Metric Tonne waste was dumped on waste dump. Overall slope angle of waste dump is being maintained at less than angle of repose of broken material. Retaining wall is maintained around the waste dump to prevent roll down boulders. Garland drains of 1 m x 1m around waste dump is maintained for collecting the rainwater into the settling pits. Area of waste dump is less than 5 Ha.

collecting the rain water into the storm water pit, and d)plantation shall be done in the inactive area of the waste dump to provide additional stability etc. shall be implemented for the stability of the waste dump. The area of dump yard should not be more than 5 Ha.



PLANTATION NEAR MAIN SHAFT AREA



PLANTATION IN MINE AREA

Budget earmarked for plantation/green belt development with drip irrigation system after expansion is Rs. 1200 Lakh (Capital) and Rs.

20.0 lakh(recurring). Plantation proposed within and outside the mine lease area lease during 2018-19 to 2022-23 total 56030 saplings will be planted on 43.1 Ha area (cumulative plantation 246030 on 2331. Ha), during 2023-24 to 2027-2028 total 10660 saplings will be planted on 8.2 Ha area (cumulative plantation 256690 on 241.3 Ha). PP shall implement the protection proposed for the survival of the plantation. PP shall engage the expert agency to increase the plantation density to at least 2500 saplings/ha. PP shall develop an alternative grazing in lieu

of grazing land if already used by the PP for mining activity and take NOC from the concerned authorities for use of grazing for mining purpose. Growth of each plant needs to be monitored and record should be maintained, the record should also be maintained for no of species planted, type of species planted, survival rate etc. The budget earmarked for plantation shall be kept in separate bank account and should be audited annually. PP should annually submit the audited statement along with proof of activities viz photographs (before and after with geo location date and time), details of expert agency engaged, details of species planted, number of species planted, survival

- Noted
- Plantation is being carried out as per the plantation/greenbelt development plan submitted.
- For the compliance reporting period, 591 plants were planted.
- Growth of each plant is monitored, and records are maintained.
- Survival rate for the plantation has been close to 90
- Species planted 64 species including Gulmohar, Madhurica Indica, Charooli. Aloe Vera. Bougainvillia etc.

rate, density of plantation etc. to the Regional Office of MoEF & CC before 1st July of every year for the activities carried out during previous year.

Miyawaki Plantation Project







- Separate GL account is being maintained for plantation.
- Approval of Revised Conservation Plan for Schedule-1 species viz Indian Peafowl, Indian Gray Horn Bill, Black Shouldwer Kite, White eyed Buzzard, Indian Monitor Lizard, Indian Flapshell Turtle/Indian Mud Turtle, Indian Python, Indian Leopard, Indian Gazelle, four horned antelope, wolf, Margh crocodile and Pantherea Pardus needs to be obtained. PP shall sigh the MOU with State Government for implementation of conservation. PP shall
- Approval for Revised Wildlife (Schedule -1)
 Conservation Plan has been obtained from Chief Wildlife Warden vide letter dated 16.09.2020.
- Rs. 1.32 crores have been submitted to State Government as per the Wildlife (Schedule 1) Conservation plan through demand draft vide letter dated 12.02.2020. Notification of the same is attached as Annexure 10.

deposit the amount proposed for conservation plan to state Government as per demand raised by them from time to time. PP shall report the status of payment and implementation of conservation plan to Regional Office, MoEF &CC annually.

- MOU has been signed with State Government for implementation of Wildlife (Schedule -1)
 Conservation plan attached as Annexure 10.
- Rs. 30 lakhs have been further submitted via letter HZL/RDM/ENV/2022-23/13117 dated 23.03.2023 for the implementation of Wildlife Conservation Plan.

Budget earmarked for CER activities is Rs. 14.0 crores which include activity 1: Health, Hygiene and water.

- a) Renovation and upgradation of Govt. Hospital (CHC Mahenduriya) (construction of additional wards, toilets, garden, mortuary, lighting etc) Budget Rs. 100 lakhs; timeline 1 year, b) installation of High-capacity community RO in surrounding 4 villages; (1500 litres per hour capacity, auto TDS, real time data, 5000 storage, SS tank mounted vehicle to mobile ATM and water transfer 24*7 chilled water supply- Railmagra 2 Nos. Sindesarkalan, Gawadhih) Budget Rs 200 lakh @Rs. 100 lakh/year; timeline 2-year, c) construction of overhead tank and pipeline in village for uninterrupted water supply 20,000lts overhead tank at Kothdi); budget 300 Lakh; timeline 1st, 2nd and 3rd year), activity -2 education -
- a) Holistic development of 3 government schools (additional classrooms, separate toilets, lab, computer classes, boundary wall and field development at kotdi, anjana and shivpura) budget Rs. 150 Lakh @R50 lakh/year timeline 3 years,
- b) renovation of 20 old anganwadis (repair and maintenance work, painting, roof treatment, boundary, electricity et) budget 200 lakh @Rs.100 lakh/year; timeline 2nd and 3rd year).

Activity-3 Infrastructure development

- a) Construction of check dam (construction of check dam at Pipaswas) Budget Rs. 100 lakh timeline 1st year
- b) B) community centres (at naya Dariba, Anjana, mahenduriya) Budget 120 lakh, timeline 1st year
- c) Construction of stadium and playgrounds (Kabra and Gawardi) Budget 80 Lakh, timeline 2nd year
- d) Solar lights (300 lights in surrounding 10 villages Budget 100 lakhs; timeline 1st year)

Activity wise status for the compliance reporting period is attached as **Annexure** – **09**.

Solar pumps water system (10 HP motor with solar panels in 5 surrounding villages: Budget 150 Lakh 100 lakh, timeline 2nd and 3rd In addition to above Rs.2.5 crore shall be spent on i) to provide sanitary vending machine in govt. girls' schools, village govt. Health Centres and SHG Groups, ii) facilities to under privileged group for treatment of critical diseases like cancer/heart surgery, kidney/liver failure etc. in nearby village iii) to provide online library in Govt schools for referring course syllabus, employment coaching exams etc and iv) scholarship to meritorious/under privileged youth for higher education. In case the amount proposed under CER is left unspent than the same should not be diverted and kept for CER activity beyond 3rd year. At the end of life of mine if any amount remains unspent than the same should be spent in consultation with local administrations for the development of nearby villages. The amount proposed under this head should be kept in a separate bank account and should be audited annually. The PP should annually submit the audited statement and details of implementation of CER activities along with proof of

activities viz photographs (before and after with go-location date and time) purchase documents, photographs and geo location of the infrastructure /facilities developed, etc to the Regional Office of MoEF & CC before 1st July of every year for the activities carried out during previous

Budget earmarked for Occupational Health Surveillance Plan shall be Rs. 204 Lakh which includes:

- 1) IME Budget @2500 per person (Rs 25 lakh for 2019-20, Rs 6.25 for 20202-21, Rs. 2.5 lakh/annual from 2021-22 to 2030-31)
- 2) PME Budget @2500per person (Rs. 5 lakhs for 2019-20, Rs. 7 lakh/annual from 2020-21 to 2030-31
- Noted.
- As part of Occupational health surveillance plan, IME (Initial Medical Examination) and PME (Periodical Medical Examination) is done as per Mines rule, 1955.
- Qualitative exposure assessment conducted by ISS (India) Consultancy Services Pvt. Ltd.

- 3) PPEs @Rs.5000 per person (Rs.100 lakh for 2019-20, Rs. 62.5 lakh/annual from 2020-21to 2030-31
- 4) Occupational Hygiene (Rs. 18.5 lakh/annum from 2019-20 to 2030-31
- 5) Quantitative and Qualitative Hygiene Survey (Rs. 53 lakhs for 2019-20, Rs. 5 lakhs from 2020-21 to 2030-31) and
- 6) AMC of OH software (Rs 2 lakh/annum from 2020-21 to 2030-31)

The amount proposed under this head should be kept in a separate bank account and should be audited annually. The PP should annually submit the audited statement and details of implementation of occupational health plan along with proof of activities viz, photographs (before and after with geo-location and date and time) purchase document, samplings reports, photograph and geolocation of the infrastructures/facilities developed, details of persons engaged for implementation of occupational health plan to the Regional Office of MoEF &CC before 1st July of every year for the activities carried out during previous year.

- The overall objective of this study was to comprehensively assess the employee's exposure to chemical and physical agents (mainly noise, vibration, and heat stress) and the need for further assessments for the improvement of the Occupational Health and Industrial Hygiene
- HMS software is used for management of Occupation Health data.

Disaster Management Plan proposed shall be implemented scrupulously. Budget allocation for the emergency preparedness is prepared and submitted. Capital and recurring expenditure is around Rs. 2.29 crores which includes:

- 1) Rs. 0.84 Cr. For Rescue apparatus
- 2) Rs. 0.35 Cr. For underground ambulance
- Rs.0.35 Cr. for underground Rescue Van
- Rs. 0.15 Cr. for vehicle for surface movement
- 5) Rs.0.50 Cr. for fire tendering equipment and
- 6) Rs0.10 Cr. for structure for Work @ Height.

The recurring budget proposed is 1.53 Cr. which includes:

- 1) Rs.0.05 Cr. for RRRT Centre
- 2) Rs.0.22 Cr. for apparatus, calibration and Maint.
- 3) Rs.0.78 Cr. for RTPs and training
- 4) Rs. 0.05 Cr. For RRRT competition
- 5) Rs.0.14 Cr. for firefighting organisation
- 6) Rs. 0.24 Cr. for Refuge chamber and self-rescuer

Activities mentioned as part of Disaster Management Plan are being carried out and the status of activities is given herewith.

- Rescue apparatus like Rescue Ram, spreader, hydraulic cutter, self rescuers have been procured.
- Underground Rescue Van has been provided.
- Structure for Work at height has been provided.



RESCUE VAN

7) 0.05 Cr. for ambulance and rescue van The amount proposed under this head should be kept in a separate bank account and should be audited annually. The PP should annually submit the audited statement and details of implementation of Disaster Manager Plan along with proof of activities viz photograph and geolocation of the infrastructures/ facilities developed, details of persons engage for implementation of Disaster Management Plan along with proof activities viz, photographs (before and after with geo location date and time) purchase documents, photographs and geo-location of the infrastructures/facilities developed, details of persons engaged for implementation of Disaster Management Plan to the Regional Office of MoEF&CC before 1st July of every year for the activities carried out during previous year.

Budget earmarked for Environmental Management Plan (EMP) shall be Rs 110.50 Cr. (capital) and Rs. 6.95 Cr. (recurring) which include Dust suppression system/dust extraction system installation with dust monitoring sensor (opacity meter) at chimney sampling point (COSP) Rs. 1.2 cr (capital and 1.5 cr (recurring), timeline 1 year

Tailing Dam Management / Dry tailing disposal rs. 26.20 cr (capital) and 1.96 cr(recurring), timeline 2 years

Tailing Thickener Rs. 0.5 cr (capital) and Rs. 0.2 cr(recurring)timeline.

Surface water sprinkler Rs. 0.80 cr (capital) and 0.1 cr (recurring, timeline 1 year; Ventilation system Rs. 16.6 cr (capital and Rs. 1.0cr (recurring) timeline 2 years.

Mechanical road sweeper Rs. 0.80cr (capital) & 0.1cr (recurring) timeline 1 year

Rainwater harvesting measures/deepening of existing village tanks 30.0 cr (capital) and 0.11 cr (recurring), timeline 3 years.

Plantation/Green belt development with drip irrigation system 12.0 cr(capital) and 0.2cr (recurring) timeline 10 years

Automation in Environment Monitoring (CAAQMS) 21 cr (capital) 0.2 cr (recurring)timeline 1 year

Construction of garland drain, and silt settling tank and recycle system for waste dump management 0.3 cr(capital) and 0.1 cr(recurring)timeline 2 years.



RESCUE APPARATUS



RESCUE RAM

- Activity wise status for the compliance reporting period is given herewith.
- Paste fill plant has been commissioned along with Dry Tailing Plant. Dry tailing disposal is now being done via closed conveyor system.



- Plantation / greenbelt development Plantation is being carried out as per the plantation/greenbelt development plan submitted. For the compliance reporting period, 591 plants were planted.
- Automation in Environment Monitoring Continuous Ambient Air Quality Monitoring Station has been installed and commissioned.
- Automation in Environment Monitoring Digital Water Level recorders have been installed.
 - Schedule I fauna conservation plan Approval for Revised Wildlife (Schedule -1) Conservation Plan has been obtained from Chief Wildlife Warden vide letter dated 16.09.2020. Rs. 30 lakhs have been further submitted via letter HZL/RDM/ENV/2022-23/13117 dated 23.03.2023 for the implementation of Wildlife Conservation Plan after the signing of MoU with Forest Department, Rajsamand.

Schedule-I fauna conservation plan cost 6.60 cr (capital) and 0.01cr (recurring) timeline 2 years.

Installation of Oil grease trap system and sewage treatment plant, installation with display of COD, BOD, TDS, pH display at main gate entrance 18.0 cr (capital) and 0.2 cr (recurring) timeline 18 months

Water hydrant system 0.7cr (capital) and 0.10 cr (recurring) timeline 18 month

High density/Paste fill 10.40 cr (capital) and 1.1.cr (recurring)

Hazardous waste storage facility 0.5cr (capital) and Recurring timeline 2 years

Mobile water tanker 0.3 cr (capital) and 0.05 cr (recurring) timeline 1 year

The amount (except occupational health) proposed under this head should be kept in a separate bank account and should be audited annually. The PP should annually submit the audited statement and detailed environment report along with proof of activities viz photograph (before and after with geo location date and time) purchase documents, sampling report, photographs and geo location of the infrastructure/facilities developed, details of persons engaged in Environment Management Cell to the Regional Officer of MoEF&CC before 1st July of every year for the activities carried out during previous year.



DIGITAL WATER LEVEL RECORDER

Construction of garland drain and silt settling tank
- Garland drains have been provided, and
sedimentation pits/sumps have been constructed at
the corners of the garland drains thereby allowing
proper settling of sediment/silt material.



GARLAND DRAINS AROUND WASTE DUMP

- High density Paste fill Paste fill plant has been installed which is being used to fill mining voids.
- Mechanical road sweeper Truck mounted road sweepers have been provided and are used to control fugitive dust emissions.

		TRUCK MOUNTED ROAD SWEEPER
9	PP shall engage an expert agency to identify the area which has maximum possibility to be get impacted due to mining and cement plant activity. After ascertaining the area of influence the PP shall annually monitor the crop productivity of the identified area. PP shall provide the crop insurance for agricultural field falling in this area and in case of crop damage take immediate measure to mitigate the same and also ensure to pay crop loss compensation.	 An expert agency has been engaged to identify the area which has maximum possibility to be get impacted due to mining and beneficiation plant activity.
10	In pursuant to Ministry's OM NO: 22-34/2018-IA.II dated 16.1.2020 to comply with the direction made by Hon'ble Supreme Court on 8.1.2020 in WP (Civil) No 114/2014 in the matter Common Cause vs Union of India, the mining lease holder shall after ceasing mining operations, undertake re-grassing the mining area and any other area which may have been disturbed due to other mining activities and restore the land to a condition which is fit for growth of fodder, flora, fauna etc.	 Noted. After ceasing of operations, Re-grassing of the mining area and any other area which may have been disturbed due to other mining activities will be carried out. Land will be restored to a condition which is fit for growth of fodder, flora, fauna etc.
B.	Standard Conditions	
I	Statutory compliance	
1	This Environmental Clearance (EC) is subject to orders/judgment of Hon'ble Supreme Court of India, Hon'ble High Court, Hon'ble NGT and any other Court of Law, Common Cause Condition as may be applicable.	 Noted. The directions of Honourable courts shall be adhered to.
2	The Project Proponent complies with all the statutory requirement and judgment of Hon'ble Supreme Court dated 2 nd August 2017 in Writ Petition (Civil) No: 114 of 2014 in matter of Common Cause versus Union of India & Ors before commencing the mining operations.	 Noted. Statutory compliances and judgements of Supreme Court in matter of Common Cause versus Union of India & Ors will be complied with.
3	The State Government concerned shall ensure that mining operation shall not be commenced till the entire compensation levied, if any, for	• Noted.

ı

	illegal mining paid by the Project Proponen through their respective department of Mining & Geology in strict compliance of Judgemen of Hon'ble Supreme Court dated 2 nd August	
	2017 in Writ Petition (Civil) No: 114 of 2014 in matter of Common Cause versus Union of India & Ors	
4	This Environmental Clearance shall become operational only after receiving formal NBWL Clearance from MoEF&CC subsequent to the recommendations of the Standing Committee of National Board of Wildlife, if applicable to the Project.	 NBWL approval is not applicable to this project as there are National Parks, Wildlife Sanctuaries.
5	This Environmental Clearance shall become operational only after receiving formal Forest Clearance (FC) under the provision of Forest Conservation Act, 1980, if applicable to the Project.	 Forest clearance is not applicable as there is no forest area in Core and Buffer Zone (10 km radius) of Rajpura Dariba Mine Copy of the letter received from DFO, Rajsamand is attached as Annexure -1.
6	Project Proponent (PP) shall obtain Consent to Operate after grant of EC and effectively implement all the conditions stipulated therein. The mining activity shall not commence prior to obtaining Consent of Establish/Consent to Operate from the concerned State Pollution Control Board/committee.	CTE/CTO have been obtained from Rajasthan State Pollution Control Board vide letter dated 28.02.2023 and conditions stipulated therein are being effectively implemented.
7	The PP shall adhere to the provision of the Mines Act, 1952 Mines and Mineral (Development & Regulation), Act 2015 and rules and regulations made there under. PP shall adhere to various circular issued by Directorate General Mines Safety (DGMS) and Indian Bureau of Mines from time to time.	 Noted. Adherence to the provision of the Mines Act, 1952 Mines and Mineral (Development & Regulation), Act 2015 and rules and regulations made there under is being ensured.
8	The Project Proponent shall obtain consents from all the concerned landowners, before start of mining operations, as per the provisions of MMDR Act, 1957 and rules made there under in respect of lands which are not owned by it.	 Noted. Mining is being carried out in valid mine lease with consent from applicable stakeholders.
9	The Project Proponent shall follow the Mitigation measures provided in MoEF &CC OM No: Z-11013/57/2014-IA. II(M) dated 29th October 2014 titled "Impact of mining activities on Habitation Issues related to the mining Project and villages are the part of mine lease areas or Habitation and villages are surrounded by the Mine lease area"	 Noted. Mitigation measures mentioned in the OM are being implemented. Study report concluded "The habitants of five villages have not reported any inconvenience due to illumination, blasting vibration, noise etc, as these are more than 500 m away from underground mine and beneficiation area"
10	The Project Proponent shall obtain necessary prior permission of the competent authorities for drawl of requisite quantity of surface water and from CGWA for withdrawal of ground water for the project.	 Noted. Approval for drawl of surface water have been obtained in the form of Water Supply Agreements for Matrikundia dam.

		 NOC from CGWA is obtained for withdrawal of groundwater by dewatering due to seepage and intersection of Water table.
11	A copy of EC letter will be marked to concerned Panchayat/ local NGO etc, if any, from whom suggestion/representation has been received while processing the proposal.	 Complied. A copy of the EC letter has been marked to Tehsildar, District Industries Centre, Collector's office, and Panchayat Samiti vide letter dated 04.05.2020.
12	State Pollution Control Board/Committee shall be responsible for display of this EC letter at its Regional Office, District Industries Centre and Collector's Office/Tehsildar's Office for 30 days.	 Complied. A copy of the EC letter has been marked to Tehsildar, District Industries Centre, Collector's office, and Panchayat Samiti vide letter dated 04.05.2020
13	The Project Authorities should widely advertise about the grant of this EC letter by printing the same in at least two local newspapers, one of which shall be in vernacular language of the concerned area. The advertisement shall be done within 7 days of the issue of the clearance letter mentioning that the instant project has been accorded EC and copy of the EC letter is available with the State Pollution Control Board/Committee and website of the Ministry of Environment, Forest and Climate Change (www.parivesh.nic.in). A copy of the advertisement may be forwarded to the concerned MoEF&CC Regional Office for compliance and record.	 Complied Advertisement of grant of EC letter was done in two local newspapers (Dainik Bhaskar & Rajasthan Patrika) on 19.04.2020 within 7 days of the issuance of the clearance letter. Copy of the Advertisement is attached as Annexure -2.
14 II	The Project Proponent shall inform the MoEF&CC for any change in ownership of the mining lease. In case there is any change in ownership or mining lease is transferred than mining operation shall only be carried out after transfer of EC as per provisions of the para 11 of EIA Notification, 2006 as amended from time to time. Air quality monitoring and preservation	 Noted. MoEF&CC will be informed in case of change in ownership of the mining lease. In case there is any change in ownership or mining lease is transferred than mining will be carried out only after transfer of EC.
П	Air quality monitoring and preservation	
15	The Project Proponent shall install a minimum of 3 (three) online Ambient Air Quality Monitoring Station with 1 (one in upwind and 2(two) in downwind direction based on long term climatological data about wind direction such that an angle of 120 degree is made between the monitoring locations to monitor critical parameters,, relevant for mining operations, of air pollution viz PM10, PM2.5, NOs, CO and SO2 etc as per the methodology mentioned in NAAQS Notification No:B-29016/20/90/PCI/I dated 18.11.2009 covering the aspects of transportation and use of heavy machinery in the impact zone. The ambient air	Continuous Ambient Air Quality stations have been installed for monitoring of all required air quality parameters.

quality shall also be monitored at prominent places like office building canteen etc as per the site condition to ascertain the exposure characteristics at specific places. The above data shall be digitally displayed within 3 months in front of the Main Gate of the Mine site.

Data is being displayed at the front Main Gate of Rajpura Dariba Mines.



CAAOMS - 1

Effective safeguard measures for prevention of dust generation and subsequent suppression (like regular water sprinkling, metalled road construction etc) shall be carried out in areas prone to air pollution wherein high levels of PM10 and PM2.5 are evident such as haul road, loading and unloading point and transfer points. The fugitive dust emission from all sources shall be regularly controlled by installation of required equipment/machineries and preventive maintenance. Use of suitable water-soluble chemical dust suppression agents may be explored for better effectiveness of dust control system. It shall be ensured that air pollution level conform to the standards prescribed by the MoEF&CC/ Central pollution control Board.

- Effective safeguards measures for prevention of dust generation like regular water sprinkling is being carried out in areas prone to air pollution wherein high levels of PM₁₀ and PM_{2.5} are evident such as haul road, loading and unloading point and transfer points.
- The fugitive dust emission from all sources is being regularly controlled by installation of required equipment/machineries and preventive maintenance along with truck mounted road sweepers.



TRUCK MOUNTED ROAD SWEEPER

 Ambient air quality is being carried out monthly and data is attached as Annexure – 3.

III Water quality monitoring and preservation

In case, immediate mining scheme envisages intersection of ground water table, then Environmental Clearance shall become operational only after receiving formal clearance from CGWA. In case, mining operation involves intersection of ground

water table at a later stage, then PP shall ensure

NOC No: CGWA/NOC/MIN/REN/1/2025/11665 dated 30/05/2025 of 3145 m³/Day for dewatering of mine water due to seepage of water and intersection of water table is valid till 06/01/2026.

hat prior approval from CGWA and MoEF&CC is in place before such mining operations. The permission for intersection of ground water table shall essentially be based on detailed hydrogeological study of the area. Regular monitoring of the flow rate of the springs and perennial nallahs flowing in and around the mine leases shall be carried out and records maintain. The natural water bodies and or streams which are flowing in an around the village, should not be disturbed. The water Table should be nurtured so as not to go down below the pre-mining period. In case of any water scarcity in the area, the Project Proponent has to provide water to the villagers for their use. A provision for regular monitoring of water table in open dug well located in village should be incorporated to ascertain the impact of mining over ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry. CGWA and State Ground water Department/State Pollution Control Board. Project Proponent shall regularly monitor and maintain records w.r.t. ground water level and quality is and around the mine lease well as new piezo moter installation during the mining operation in consultation with Central Ground Water Authority/State Ground Water Department/State Pollution Control Board. The Project Proponent shall undertake regular monitoring of water quality shall be submitted on six monthly basis to the Regional Office of the Ministry, CGWA and State ground water department/State Pollution Control Board. The Project Proponent shall undertake regular monitoring of water quality upstream and downstream of water bead and an an around the mine lease and maintain its records. The project proponent shall undertake regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/adjacent to the mine lease such an around the mine lease is being carried out. Regular monitoring of water table the mining operation in consultation with Central Ground Water Authority/State			
water table. The Report on changes in ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry. CGWA and State Ground water Department/State Pollution Control Board Project Proponent shall regularly monitor and maintain records w.r.t. ground water level and quality in and around the mine lease by establishing a network of existing wells as well as new piezo meter installation during the mining operation in consultation with Central Ground Water Authority/State Ground Water Department. The Report on changes in ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry, CGWA and State ground water department/State Pollution Control Board. The Project Proponent shall undertake regular monitoring of natural water course/water resources/springs and perennial nallahs existing flowing in and around the mine lease and maintain its records. The project proponent shall undertake regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/adjacent to the mine lease and maintain its records. Sufficient number of gullies shall be provided at appropriate places within the lease for management of water. PP shall carryout regular monitoring w.r.t. pH and included the same in monitoring plan. The parameters to be monitored shall include their water quality vis suitability for usage as per CPCB criteria and flow rate. It shall be ensured	2	MoEF&CC is in place before such mining operations. The permission for intersection of ground water table shall essentially be based on detailed hydrogeological study of the area. Regular monitoring of the flow rate of the springs and perennial nallahs flowing in and around the mine leases shall be carried out and records maintain. The natural water bodies and or streams which are flowing in an around the village, should not be disturbed. The water Table should be nurtured so as not to go down below the pre-mining period. In case of any water scarcity in the area, the Project Proponent has to provide water to the villagers for their use. A provision for regular monitoring of water table in open dug well located in village should be incorporated to	 Monitoring of keys wells for water quality and water levels in and around the mine lease is being done regularly. The natural water bodies and or streams which are flowing in an around the mine lease are not being disturbed. Fresh water is being provided to villagers for their use. Water table is being nurtured to not go down below the pre-mining period. Rainwater harvesting in the form of desilting and deepening of village ponds is being carried out.
swell as new piezo meter installation during the mining operation in consultation with Central Ground Water Authority/State Ground Water Department. The Report on changes in ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry, CGWA and State ground water department/State Pollution Control Board. The Project Proponent shall undertake regular monitoring of natural water course/water resources/springs and perennial nallahs existing flowing in and around the mine lease and maintain its records. The project proponent shall undertake regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/adjacent to the mine lease and maintain its records. Sufficient number of gullies shall be provided at appropriate places within the lease for management of water. PP shall carryout regular monitoring plan. The parameters to be monitored shall include their water quality vis suitability for usage as per CPCB criteria and flow rate. It shall be ensured		ascertain the impact of mining over ground water table. The Report on changes in ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry. CGWA and State Ground water Department/State Pollution Control Board Project Proponent shall regularly monitor and maintain records w.r.t. ground water level and quality in and around the mine lease by	is being submitted, and reports are attached as Annexure – 4 and 5.
monitoring of natural water course/water resources/springs and perennial nallahs existing flowing in and around the mine lease and maintain its records. The project proponent shall undertake regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/adjacent to the mine lease and maintain its records. Sufficient number of gullies shall be provided at appropriate places within the lease for management of water. PP shall carryout regular monitoring w.r.t. pH and included the same in monitoring plan. The parameters to be monitored shall include their water quality vis suitability for usage as per CPCB criteria and flow rate. It shall be ensured	3	well as new piezo meter installation during the mining operation in consultation with Central Ground Water Authority/State Ground Water Department. The Report on changes in ground water level and quality shall be submitted on six monthly basis to the Regional Office of the Ministry, CGWA and State ground water department/State Pollution Control Board.	 done through a network of piezometers and wells in and around the lease. Reports on change in ground water level and quality is being submitted and reports are attached as
	4	The Project Proponent shall undertake regular monitoring of natural water course/water resources/springs and perennial nallahs existing flowing in and around the mine lease and maintain its records. The project proponent shall undertake regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/adjacent to the mine lease and maintain its records. Sufficient number of gullies shall be provided at appropriate places within the lease for management of water. PP shall carryout regular monitoring w.r.t. pH and included the same in monitoring plan. The parameters to be monitored shall include their water quality vis suitability for usage as per CPCB criteria and flow rate. It shall be ensured	 around the mine lease is being carried out. Regular monitoring of water quality upstream and downstream of water bodies passing within and nearby/adjacent to the mine lease and maintain its records are being maintained. Monitoring of water courses/bodies existing in lease area is being carried out quarterly covering all four seasons pre monsoon (Apr-May), monsoon (August), post monsoon (November) and Winter
		and or diteration of made	

	to water bodies during and	
5	to water bodies during mining operati without justification and prior approval MoEF&CC. The monitoring of wat courses/bodies existing in lease area shall carried out four time in a year viz pre monsoo (April-May), monsoon (August), pos monsoon (November) and winter (Januar and the record of monitored data may be se regularly to Ministry of Environment, Fore and Climate Change and its Regional Offic Central Ground Water authority and Regional Director, Central Ground Water Board, State Pollution Control Board and Central Pollution Control Board. Clearly showing the tren analysis on six monthly basis. Quality of polluted water generated from mining operations which include Chemical Oxygen Demand (COD) in mines run off, acid mine drainage and metal contamination in run off shall be monitored along with total suspended solids (TDS), Dissolved Oxygen (DO), pH and Total Suspended Solids (TSS) The monitored data shall be uploaded on the website of the company as well as displayed at the project site in public domain, on a display board, at a suitable location near the main gate of the Company. The circular No. J-20012/1/2006-IA.II(M) dated 27.05.2009	• Water generated as part of dewatering due to mining operations is utilized in wet drilling in mining & ore beneficiation in beneficiation plant. • Process water that is recovered from Tailing dam and Dry Tailing Plant is also used in beneficiation plant. • Monitoring report is attached as Annexure – 7.
6	issued by Ministry of Environment Forest and Climate Change may also be referred in this regard. Project Proponent shall plan, develop and implement rainwater harvesting measures on long term basis to augment ground water resources in the area in consultation with Central Ground Water Board/State Groundwater Department. A report on amount of water recharged needs to be submitted to Regional Office MoEF&CC annually.	Rainwater Harvesting structures have been prepared which involve desilting and deepening of villages in and around the mine lease area. DEEPENING OF MEHANDURIYA POND

			B	lainwater Harve	sting Details
			S.No	Location	Surface area
			1	Meheduriya	415000 m ²
			2	Anjana	23000 m ²
			3	Rajpura	35000 m ²
			4	Gawardi	30000 m ²
			5	Kotdi	11000 m ²
			to Mar		22.6 mm
	Industrial wastewater (workshop and		Rainw Harve		11308 m ³
7	wastewater from the mine) should be properly collected and treated so as to conform to the notified standards prescribed from time to time. The standards shall be prescribed through Consent to Operate (CTO) issued by concerned State Pollution Control Board (SPCB). The workshop effluent shall be treated after its initial passage through oil and grease trap.	• Ind from use was	m the mi	ne) is properly c ne beneficiation	rkshop and wastewat ollected, treated, and r n plants and HEM
8	The water balance/water auditing shall be carried out and measure for reducing the consumption of water shall be taken up and reported to the Regional Office the MoEF&CC and State Pollution Control Board/Committee.	Wa Mes hav	asures fo	or reducing the	carried out by FICCI. consumption of water
IV	Noise and vibration monitoring and prevent	ion			
9	The peak particle velocity at 500m distance or within the nearest habitation whichever is closer shall be monitored periodically as per applicable DGMS guidelines	PPVDGIPPV	MS guid ranges l	elines.	ly as per the applicabl
10	The illumination and sound at night at project sites disturb the villages in respect of both human and animal population. Consequent sleeping disorders and stress may affect the health in the villages located close to mining operations. Habitations have a right for darkness and minimal noise levels at night. PPs must ensure that the biological clock of the villages is not disturbed; by orienting the floodlights/masks away from the villagers and keeping the noise levels well within the prescribed limits for day/night hours.	they villaNois for dNois level	do no gers. e levels ay/night e monito s during	are kept within hours. ring is carried or day/night.	nted in such a way that biological clock for the prescribed limits at to measure the noise ed as Annexure – 8 .
1	The proponent shall take measures for control of noise level below 85 dBA in the work environment. The workers engaged in	Meas dBA	ures are	taken to contro	l noise level below 85

	operations of HEMM etc should be provided with ear plugs/muffs. All personnel including laborers working in dusty areas shall be provided with protective respiratory devices along with adequate training, awareness and information on safety and health aspects. The PP shall be held responsible in case it has been found that workers/personals/labourer are working without personal protective equipment.	 PPEs with ear plugs and muffs are provided to individuals working in high noise areas. Protective respiratory devices along with training, awareness and information on safety and health aspects is also provided for workers working in the dusty areas.
V	Mining Plan	
12	The Project Proponent shall adhere to the working parameters of mining plan which was submitted at the time of EC appraisal wherein year wise plan was mentioned for total excavation i.e., quantum of mineral, waste over burden, inter burden and topsoil etc. No change in basic mining proposal like mining technology, total excavation, mineral and waste production, lease area and scope of working (viz method of mining, overburden and dump management, OB and dump, mining, mineral transportation mode, ultimate depth of mining etc) shall not be carried out without prior approval of the Ministry of environment, forest and climate change, which entail adverse environmental impact, even if it is a part of approved mining plan modified after grant of EC or granted by State Govt in the form to Short Term Permit (STP), query license or any other name.	 Noted. Working parameters are being adhered to. No change in basic mining proposal like mir. technology, total excavation, mineral and waste production, lease area and scope of working (viz method of mining, overburden and dump management, OB and dump, mining, mineral transportation mode, ultimate depth of mining etc) will not be carried out without prior approval.
13	The Project Proponent shall get the Final Mine Closure Plan along with financial assurance approved from Indian Bureau of Mines/Department of Mining, & Geology as required under Provision of the MMDR Act, 1957 and Rules/Guidelines made there under. A copy of approved final mine closure plan shall be submitted within 2 months of the approval of the same from the competent authority to the concerned Regional Office of the Ministry of Environment, Forest and Climate Change for record and verification.	• During final closure of the mine, Final Mine Closure Plan along with financial assurance will be approved from Indian Bureau of Mines/Department of Mining, & Geology as required under Provisof the MMDR Act, 1957 and Rules/Guidelines made thereunder.
14	The land use of the mine lease area at various stages of mining scheme as well as at the end of life shall be governed as per the approved Mining Plan. The excavation vis a vis backfilling in the mine lease area and corresponding afforestation to be raised in the reclaimed area shall be governed as per approved mining plan. PP shall ensure the monitoring and management of rehabilitated areas until the vegetation becomes self-sustaining. The compliance status shall be	 Land use of the mine lease area is being governed as per the approved Mining Plan. Afforestation is being done as per approved mining plan cum Progressive Mine closure Plan. Monitoring and management of rehabilitated areas is done until the vegetation becomes self-sustaining.

	submitted helf weeds to the Marris 6 CC 1	
	submitted half-yearly to the MoEF & CC and its concerned Regional Office.	
VI	Land reclamation	
15	The overburden (OB) generated during the mining operations shall be stacked at earmarked OB dump site(s) and it should not be kept active for a long period of time. The physical par and angle of slope shall be governed as per the parameters of the OB dumps like height, width and angle of slope shall be formed as per the approved Mining Plan as per the guidelines/circulars issued by DGMS w.r.t safety in mining operations shall be strictly adhered to maintain the stability of topsoil/OB dumps. The topsoil shall be used for land reclamation and plantation.	 Since it's an underground mine, no overburden is generated. Waste generated due to mining is used for filling of voids in stopes. For the compliance reporting period, 163346 Metric Tonnes of waste was dumped on waste dumps.
16	The reject/Waste generated during the mining operations shall be stacked at earmarked waste dump site(s) only. The physical parameters of the waste dumps like height, width and angle of slope shall be governed as per the approved Mining Plan as per the guidelines/circular issued by DGMS w.r.t safety in mining operations shall be strictly adhered to maintain the stability of waste dumps.	 Noted. Waste generated due to mining is used for filling of voids in stopes and waste dump. For the compliance reporting period, 163346 Metric Tonnes of waste was dumped on waste dumps. Overall slope angle of waste dump is being maintained at less than angle of repose of broken material.
17	The reclamation of waste dump sites shall be done in scientific manner as per the approved Mining Plan cum Progressive Mine Closure Plan.	 Reclamation of waste dump sites is being done in a scientific manner as per the approved Mining Plan cum Progressive Mine Closure Plan.
18	The slope of dumps shall be vegetated in scientific manner with suitable native species to maintain the slope stability, prevent erosion and surface run off. The selection of local species regulates local climatic parameters and help in adaption of plant species to the microclimate. The gullies formed on slopes should be adequately taken care of as it impacts the overall stability of dumps. The dump mass should be consolidated with the help of dozer/compactors thereby ensuring proper filling /levelling of dump mass. In critical area, used of geo textiles/geo membranes /clay liners/ Bentonite etc. shall be undertaken for stabilization of the dump.	 Noted. Local species have been planted which regulates local climatic parameters. The dump mass is consolidated with the help of dozer/compactors thereby ensuring proper filling /levelling of dump mass.
19	The Project Proponent shall carry out slope stability study in case the dump height is more than 30 meters. The slop stability report shall be submitted to concerned regional office of MoEF&CC	Not Applicable since dump height is not more than 30 meters.

Catch drains, settling tanks and siltation ponds Garland drains have been provided of appropriate size shall be constructed around sedimentation pits/sumps have been constructed at the mine working, mineral yards and the corners of the garland drains thereby allowing topsoil/OB/Waste dump to prevent run off of proper settling of sediment/silt material. water and flow of sediments directly into the water bodies (Nallah/River/Pond et) The collected water should be utilized for watering the mine area, roads, green belt development. plantation etc. The drains/sedimentation sumps etc. shall be de-silted regularly, particularly after monsoon season, and maintained properly. 20 GARLAND DRAINS AROUND WASTE DUMP Garland drains have been provided Check dams of appropriate size, gradient and sedimentation pits/sumps have been constructed at length shall be constructed around mine pit the corners of the garland drains thereby allowing and OB dumps to prevent storm run-off and proper settling of sediment/silt material. sediment flow into adjoining water bodies. A safety margin of 50% shall be kept for designing of sump structures over and above peak rainfall (based on 50 years data) and 21 maximum discharge in the mine and its adjoining area which shall also help in providing adequate retention period thereby allowing proper settling of sediment/silt material. The sedimentations pits/sumps shall be constructed at the corners of the garland drains. RETAINING WALL AROUND WASTE DUMP The topsoil, if any, shall temporarily be stored at earmarked site(s) within the mine lease only and should not be kept unutilized for long. The physical parameters of the topsoil dumps like height, width and angle of slope shall be governed as per the approved Mining Plan and Since it's an underground mine there is no as per the guidelines framed by DGMS w.r.t 22 disturbance to topsoil. safety in mining operation shall be strictly adhered to maintain the stability of dumps. The topsoil shall be used for land reclamation and plantation purpose.

VII	Transportation	
23	No transportation of the minerals shall be allowed in case of roads, passing through villages/ habitations. In such cases, PP shall construct a bypass road for the purpose of transportation of the minerals leaving an adequate gap (say at least 200 meter) so that the adverse impact of sound and dust along with chance of accidents could be mitigated. All costs resulting from widening and strengthening of existing public road network shall be borne by the PP in consultation with nodal State Govt. Department. Transportation of minerals through road movement in case of existing village/rural roads shall be allowed in consultation with nodal state govt. department only after required strengthening such that the carrying capacity of roads is increased to handle the traffic load. The pollution due to transportation load on the environment will be effectively controlled and water sprinkling will also be done regularly. Vehicular emissions shall be kept under control and regularly monitored. Project should obtain Pollution Under Control (PUC) certificate for all the vehicle from authorized pollution testing centers.	
24	The Main haulage road within the mine lease should be provided with a permanent water sprinkling arrangement for dust suppression. Other roads within the mine lease should be wetted regularly with tanker mounted water sprinkling system. The other areas of dust generation like crushing zone, material transfer points, material yard etc. should invariably be provided with dust suppression arrangements. The air pollution control equipment's like bag filters, vacuum suction hoods, dry fogging system shall be installed crushers, belt conveyors and other area prone to air pollution. The belt conveyor should be fully covered to avoid generation of dust while transportation. PP shall take necessary measures to avoid generation of fugitive dust emissions.	 Water sprinkling is done on ramp/haulage road of the underground mine. Sprinkling systems have been installed at dust generation areas. The fugitive dust emission from all sources is being regularly controlled by installation of required equipment/machineries and preventive maintenance along with truck mounted road sweepers. Bag filters have been installed in crusher area. Covered conveyors are used to avoid dust while transportation. Tyre washing system has been provided to prevent formation of fugitive emissions.

		TYRE WASHING SYSTEM
25	Green Belt The Project Proponent shall develop green belt in 7.5 m wide safety zone all along the mine lease boundary as per the guidelines of CPCB in order to arrest pollution emanating from mining operation within the lease. The whole Green Belt shall be developed within first 5 years starting form windward side of the active mining area. The development of green belt shall be governed as per the EC granted by the Ministry irrespective of the stipulation made in approved mine plan.	 Greenbelt has been developed in 190 ha. out of the total acquired land of 554.19 ha. Greenbelt has been provided along the mine boundary to arrest pollution emanating from mining
26	The Project Proponent shall carryout plantation/afforestation in backfilled and reclaimed area of mining lease, around water body, along the roadsides, in community area etc. by planting the native species in consultation with the State Forest Department/ Agriculture Department/ Rural development department/Tribal Welfare Department/Gram Panchayat such that only those species be selected which are of use to the local people. The CPCB guidelines in this respect shall also be adhered. The density of the trees should be around 2500 saplings per Ha. Adequate budgetary provision shall be made for protection and care of trees.	 Noted Plantation is being carried out as per the plantation/greenbelt development plan submitted. For the compliance reporting period, 591 plants were planted. This high-density plantation has been carried out to increase the overall plantation density to 2500 saplings/ha. Growth of each plant is monitored, and records are maintained. Survival rate for the plantation has been close to 90 %. Species planted – 64 species including Gulmohar, Madhurica Indica, Charooli, Aloe Vera, Bougainvillia etc.
27	The Project Proponent shall make necessary alternative arrangements for livestock feed by developing grazing land with a view to compensate those areas which are coming within the mine lease. The development of such grazing land shall be done in consultation with the State government in this regard. Project Proponent should essentially implement the direction of the Hon'ble Supreme Court with regard to acquisition of	 Noted. Alternative arrangements will be made for livestock feed by developing grazing land with a view to compensate those areas which are coming within the mine lease.

28	grazing land. The sparse trees on such grazing ground which provide mid-day shelter from the scorching sun, should be scrupulously guarded protected against felling and plantation of such trees should be promoted. The Project Proponent shall undertake all precautionary measures for conservation and protection of endangered flora and fauna and Schedule-I species during mining operation. A Wildlife Conservation Plan shall be prepared for the same clearly delineating action to be taken for conservation of flora and fauna. The Plan shall be approved by Chief Wildlife	 Precautionary measures are being undertaken for conservation and protection of endangered flora and fauna and Schedule – 1 species during mining operations. Approval for Revised Wildlife (Schedule -1) Conservation Plan has been obtained from Chief Wildlife Warden vide letter dated 16.09.2020.
29	And implemented in consultation with the state forest and wildlife department. A copy of wildlife conservation plan and its implementation status (annual) shall be submitted to the Regional Office of the Ministry.	 MOU has been signed with State Government for implementation of Wildlife (Schedule -1) Conservation plan. Rs. 30 lakhs have been further submitted via letter HZL/RDM/ENV/2022-23/13117 dated 23.03.2023 for the implementation of Wildlife Conservation Plan.
IX	Public hearing and human health issues	
30	The Project Proponent shall appoint an Occupation Health Specialist for Regular as well as Periodical medical examination of the workers engaged in the Mining activities, as per the DGMS guidelines. The record shall be maintained properly PP shall also carryout Occupational health checkups in respect of workers which are having ailments like BP, Diabetes, habitual smoking etc. The check-ups shall be undertaken once in six months and necessary remedial preventive measures be taken. A status report on the same may be sent to MoEF&CC Regional Office and DGMS on half yearly basis.	 Occupational Health Monitoring is being done which includes Weight, Height, BMI, CBC, Blood Sugar Fasting and PP, Lipid Profile, Liver Function test, Kidney Function Test, Urine Examination, Audiometry, ECG, Spirometry, Chest X ray (ILO Quality 14 x 17 inches) and Blood Lead during PME and IME, Eye examination for Drivers and Welders. Records of Health Surveillance is being maintained Digitally and Hard Copies, including the results of and the records of Physical examination and tests.
31	The Project Proponent must demonstrate commitment to work towards Zero Harm from their mining activities and carry out Health Risk Assessment (HRA) for identification workplace hazard and assess their potential risk to health and determine appropriate control measures to protect the health and wellbeing of workers and nearby community. The proponent shall maintain accurate and systematic records of the HRA. The HRA for neighbourhood has to focus on Public Health Problems like Malaria, Tuberculosis, HIV, Anaemia, Diarrhoea in children under five, respiratory infections due to biomass cooking. The proponent shall also create awareness and educate the nearby community and workers for sanitation, persona hygiene, hand washing,	 Health Risk Assessment (HRA) for identification workplace hazards and assess their potential risks to health is being done as per Nature of Job, Age, Exposure and Workplace. Health Risk Assessment through Qualitative exposure assessment conducted by ISS (India) Consultancy Services Pvt. Ltd. The overall objective of this study was to comprehensively assess the employee's exposure to chemical and physical agents (mainly noise, vibration, and heat stress) and the need for further assessments for the improvement of the Occupational Health and Industrial Hygiene.

not to defecate in open. Women health and Community Health risk assessment is being done hygiene (providing sanitary napkin) hazard of with the help of Physicians from CHC/ PHC in tobacco and alcohol use. The proponent shall Community with focus on Public Health Problems carryout base line HRA for all the category of like Malaria, Tuberculosis, HIV, Anaemia, workers and thereafter every five years. Diarrhoea in children under five, respiratory infections. Free Medical Service is provided in Community from Dariba Mines Hospital including Investigations. We are working with Community in Creating awareness about Sanitation, Personal Hygiene, Hand washing, not to defecate in open, Women Health and Menstrual Hygiene, hazard of tobacco and alcohol use. Regular screening and Training are being done with Specialist and NGO. The proponent shall carry out Occupational health surveillance which be a part of HRA and include Biological Monitoring where practical and feasible Biological Monitoring where practical and feasible, and the tests and Our mine is Lead Zinc underground mine, the investigations relevant to the exposure (e.g. clause regarding OHS for manganese mine or for Dust X-Ray chest; for Noise Audiometric; inorganic chromium is not applicable to our mine. for lead Exposure Blood lead; for Welders full Ophthalmologic Assessment; for Manganese Same way exposure due to materials like Asbestos, miners a complete neurological Assessment Hard rock Mining, Silica, Gold, Kaolin, by certified neurologist, and manganese (Mn) Aluminium, Iron Manganese, Chromium and Estimation in Blood. For Inorganic Chromium Uranium are not there. fortnightly skin inspection of hands and Lead monitoring in urine and blood has been foremen by a responsible person. Except routine tests all test would be carried out in a carried out for all workers. lab accredited by NABH. Records of Health Occupational Health Monitoring is being done 32 surveillance must be kept for 30 years, which includes Weight, Height, BMI, CBC, Blood including the results of and the records of Sugar Fasting and PP, Lipid Profile, Liver Function physical examination and tests. The record of test, Kidney Function Test, Urine Examination, exposure due to materials like Asbestos, Hard Audiometry, ECG, Spirometry, Chest X ray (ILO rock Mining, Silica, Gold, Kaolin, aluminium, Quality 14 x 17 inches) and Eye examination for Iron Manganese, Chromium, Lead Uranium need to be handed over to the Mining Drivers and Welders. department of the state in case the life of the Records of Health Surveillance is being maintained mine is less than 30 years. It would be Digitally and Hard Copies, including the results of obligatory for the state mines departments to and the records of Physical examination and tests. make arrangements for the safe and secure storage of the records including X Ray. Only conventional X-ray will be accepted for record purposes and not the digital one). X-Ray must meet ILO criteria (17x14 inches and of good quality) Noted. The Proponent shall maintained a record of Occupational Health Monitoring is being done performance indicator for workers which 33 includes a) there should not be a significant which includes Weight, Height, BMI, CBC, Blood decline in their Body Mass Index and it should Sugar Fasting and PP, Lipid Profile, Liver Function

	stay between 18.5-24.9 (b) the Final Chest X-Ray compared with the base line X-rays should not show any capacities (c) At the end of their leaving job there should be no diminution in their lung functions forced expiratory volume in one second (FEV1), Forced Vital Capacity (FVC), and the ratio) unless they are smokers which has to be adjusted, and the effect of age (d) their hearing should not be affected. As a proof an audiogram (first and last need to be presented) (e) they should not have developed any persistent back pain, neck pain and the movement of their Hip, Knee and other joints should have normal range of movement (f) they should not have suffered loss of any body part. The record of the same should be submitted to the regional office, MoEF&CC annually along with details of the relief and compensation paid to workers having above indications.	test, Kidney Function Test, Urine Examination, Audiometry, ECG, Spirometry, Chest X ray (ILO Quality 14 x 17 inches) and Eye examination for Drivers and Welders. Records of Health Surveillance is being maintained Digitally and Hard Copies, including the results of and the records of Physical examination and tests. All the details pertaining to health of workers is kept in Form – O.
34	The Project Proponent shall ensure that personnel working in dusty area should wear protective respiratory devices and they should also be provided with adequate training and information on safety and health aspects.	 PPE's including protective respiratory devices such as dust masks are provided to all the personnel working in dusty area. Regular training is provided on safety and health aspects.
35	Project Proponent shall make provision for the housing for workers/labour or shall construct labour camps within/outside (company owned land) with necessary basic infrastructure/facilities like fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, creche for kids etc. The housing may be provided in the form of temporary structures which can be removed after the completion of the project related infrastructure. The domestic wastewater should be treated with STP in order to avoid contamination of underground water.	 Housing is provided for workers/labour with necessary basic infrastructure / facilities. Domestic wastewater is treated in STP and utilized for gardening/horticultural purposes. Domestic wastewater is treated in STP to avoid contamination of underground water.
36	The activities proposed in Action Plan prepared for addressing the issues raised during the Public Hearing shall be completed as per the budgetary provisions mentioned in the Action Plan and within the stipulated time frame. The status report on implementation of action plan shall be submitted to the concerned Regional Office of the Ministry along with District Administration	 Noted. All the commitments made during public hearing have been incorporated in budget of EMP and CER. Status for activities as part of EMP and CER has been submitted against their respective points.
X	Corporate Environment Responsibility (CEI	(3)
37	The activities and budget earmarked for Corporate Environmental Responsibility (CER) as per Ministry OM No: 22-65/2017-IA. II(M) dated 1.5.2018 or as proposed by	

EAC should be kept in a separate bank Documentary evidence in form of photographs is account. The activities proposed for CER shall given herewith. be implemented in a time bound manner and annual repost of implementation of the same along with documentary proof photographs, purchase documents, latitude and longitude of infrastructure developed and road constructed needs to be submitted to Regional Office MoEF&CC annual along with audited statement. **COMMUNITY WATER RO** COMMUNITY SCHOOL - DARIBA Project Proponent shall keep the funds Separate GL account is maintained for environment earmarked for environmental protection protection measures. measures in a separate account and refrain Expenditure for the period of Oct - 24 to Mar - 25diverting the same for other purposes. The 38 is Rs. 110.368 lakhs. year wise expenditure of such funds should be reported to the MoEF&CC and its concerned Regional Office. XI Miscellaneous 39 The Project Proponent shall prepare digital map (land use and land cover) of the entire Digital map (Land use and Land cover) for the lease area once in five years purpose of entire lease area was done in 2021 by M/s Hydromonitoring land use pattern and submit a Geo Consultant. report to concerned Regional Office of the MoEF&CC. 40 The Project authorities should inform to the This Environmental clearance has been granted for Regional Office regarding date of financial expansion of mines & beneficiation plan. closures and final approval of the Project by This is a brownfield project. the concerned authorities and the date of start of land development work. 41 The Project Proponent shall submit six monthly compliance reports on the status of the implementation of the stipulated Six monthly compliances are being submitted to environmental safeguards to the MoEF&CC MoEF&CC, Regional Office, CPCB & RSPCB. and its concerned Regional Office, Central Pollution Control Board and State Pollution Control Board

42	A separate Environmental Management Cell with suitable qualified manpower should be set up under the control of a Senior Executive. The Executive shall directly report to Head of the Organization. Adequate number of qualified environmental scientists and mining engineers shall be appointed and submit a report to RO, MoEF&CC.	A separate Environment Management Cell has been set up which is under the control of Unit head of
43	The concerned Regional Office of the MoEF&CC shall randomly monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the MoEF&CC officer(s) by furnishing the requisite data/ information/ monitoring reports	Noted.

कार्यालय उप वन संरक्षक, वन्यजीव, राजसमन्द

Sadhna Sikhar Road, Rajsamand Phone & Fax No. 02952-223813 Email-dcf.wl.rajsamand@gmail.com क्रमांकः पत्रा () सर्वे / उवसं / 2018–19 / ७५३ दिनांकः २५ ।

निमित्त :-

Unit Head Hindusthan zinc Rajpura Dariba Mine Tehsil Railmagra Distt.Rajsamand

विषय :- Certificate regarding Non-involvement of forest area in Core and Buffer Zone. (10 km radius) of Rajpura Dariba Mine.

संदर्भ :- आपका पत्रांक UH(RDM)ENV/2018/132 Date : 28.08.2018 के कम में।

उपरोक्त विषयार्न्तगत संदर्भित पत्र में वर्णित Rajpura Dariba Mine क्षेत्र के चारो तरफ 10 किमी0 की परिधि में इस वन मण्डल अधीन घोषित वन क्षेत्र नहीं पड़ता है।

MARIE

(फतेह सिंह राठौड़) उप वन संरक्षक वन्यजीव, राजसमन्द



राजपुरा दरीबा लेड -जिंक खनन परियोजना ग्राम राजपुरा दरीबा, तहसील रेलमगरा, जिला राजसमन्द(राज.) पर्यावरण स्वीकृति प्राप्ति सूचना बाबत

सर्व साधारण को सूचित किया जाता है कि भारत सरकार के पर्यावरण, वन और जलवायु परिवर्तन मंत्रालय नई दिल्ली के पत्र कमांक J-11015/84/2018-IA.II(M) दिनांक 13.04.2020 के द्वारा हिन्दुस्तान जिंक लिमिटेड की राजपुरा दरीबा खदान (एम.एल.नं 166/2008, खनन पटटा क्षेत्र 1142.2106 हैक्टेयर) की वर्तमान खनन क्षमता 1.08 मिलियन टन प्रतिवर्ष से बढाकर 2.0 मिलियन टन प्रतिवर्ष लेड जिंक खनिज अयस्क उत्पादन (कुल उत्स्वनन २.४८ मिलियन टन प्रति वर्ष) एवं लेड-जिंक अयस्क सज्जीकरण क्षमता 1.2 मिलियन टन प्रतिवर्ष से बढाकर 2.5 मिलियन टन प्रतिवर्ष करने हेतु पर्यावरण स्वीकृति प्रदान कर दी गई है। इसकी प्रति राजस्थान राज्य प्रदूषण नियंत्रण मंडल, जयपुर कार्यालय में उपलब्ध है साथ ही इसकी प्रति वन एवं पर्यावरण मंत्रालय, नई दिल्ली की वेबसाइट (www.parivesh.nic.in) पर उपलब्ध है। (राम मुरारी) यूनिट हेड

राजपुरा दरीबा माइंस

महाप्रभुजी का प्राकट्योत्सव मनाया, बधाई भाव से नंगाड़े की स्वर लहरियां बिखरी

स्वाध्य प्रदेश में प्रदेश के प्रदेश

• office of foots made

स्थात, हेर्ड, गारीका औ एक रिक्टम (४) , वट में स्थाद समार तीत मानी sur à 4à

इनामी फिल्म पहेली : 890

भारत है दूसरें निवर पान शुक्रमार, नेवली हो। पीत मानते विकास (5) सभी देशीया, असीमा मानूस,

आज का पंचांग

विश्वम प्रदेश कार्यक ४०० विक्र सारकर, १०, वेरस्टन मही त्रवस्

सेनेटाइ जेजन

महाप्रज्ञ ने अपनी प्रज्ञा से लाखों लोगों के जीवन की दिशा और दशा को बदला

भ्रांतियां फैलाकर गुमराह करने वाले लोग मानवता के हत्यारे : कमल मृनि

बेटा बहु थेडाल दिल्टेनिक का महत्व जनते होये ज़बीतो हो हो साल पहले इह रहेने वह गए।

These seems

म्बद्धाः स्वतं । प्रवेशियो को प्रकारका

शहीद बीर राजु सबत क बिलदान दिवस पर किया नमन

जहरीली दवा पीने से

जरूरतमंद लोगों को बांटे 130 राजन किट, कोरोना योद्धाओं का किया सम्मान

पत्र जाराज्ञां र विशेष पत्र 1,00 स्थार प्राप्त का प्रकार प्राप्त के प्रस्त में अपने में अपने प्राप्त के प्रमुख के प्राप्त के प्रमुख के



नवीं पुण्यतिथि पर श्रव्यांजलि क्षा वेद की बीरव्यक्त करने बने क्या छाडीद श्री सोहनलाल रेगर

Married

जंगल में बसे रूपनगर गांव में 40 परिवारों को प्रशासन ने खाद्य सामग्री वितरित की

🖄 हिन्दुस्तान जिंक लिमिटेड

पर्यावरण स्वीकृति प्राप्ति सूचना बाबत

रत. भी मगम विहारी कामदा

पन्दह दिनों से हो रही दुष्टित पानी की आपूर्ति

आन से फरून व धास जली න්ත හත නව ගල්ග ගත් ඔන්න්



सदरे में घरात दक वालक ने उपचार के दौरान दम तोड़ा

ये दक्षों से क्लिइन EI MAN

कोरोज की अंड में अविक्रमण, BUT OFFICE IT FORT



geoffice in State

रोजाना खतरे से दो-दो हाथ कर रहे लैब तकनीशयन

from this grow क्षेत्रिक स्टीज की पत and uplit had

payed bit does 2 of 2 plots ते लड़ने की देशक

सम्पर्क पोर्टल पर डाली झुठी सुचना

may one amil

francion de la contra stream on the ox olistics Pro

अवैद्य रूप से खुब हो रही गराब की बिकी

gambali 12 ge tha med it con Consumed

governed news it or get no क्षणुने ज तरे दान

reason lades

Das to the an

प्रवासी राजस्थानियों को लाने की व्यवस्था की जाए- माहेश्वरी



Claim palace à gillen à amost gilles cui

डिक में अने से वनमगरी करे रोकने पर १२ के विरुद्ध मानला

endided or two is oper program w

विवादित से ज्यादा दाम वस्तानी पर दो दुळाने सीज



Average Ambient Air Quality Monitoring Results

Oct - 24

Name of Monitoring Station	PM 10 (μg/m³)	PM 2.5 (μg/m³)	NO ₂ (μg/m ³)	SO ₂ (μg/m ³)	CO (μg/m³)
Near Laboratory	68.30	40.40	10.20	16.90	1,031
Near DG Set	66.40	39.10	07.60	12.50	1,031
Near AB - Type Quarter	62.90	37.00	08.90	13.30	916
Near Concentrate Yard	71.2	43.00	08.50	13.00	1,145

Nov - 24

		1101 21			
Name of Monitoring Station	PM 10 (μg/m³)	PM 2.5 (μg/m³)	NO ₂ (μg/m ³)	SO ₂ (μg/m ³)	CO (μg/m³)
Near Laboratory	64.90	38.50	09.70	14.30	916
Near DG Set	70.60	42.50	08.80	15.00	1,145
Near AB - Type Quarter	60.80	34.50	08.30	12.00	802
Near Concentrate Yard	75.00	45.30	10.40	17.00	1,260

Dec - 24

Name of Monitoring Station	PM 10 (μg/m³)	PM 2.5 (μg/m³)	NO ₂ (μg/m ³)	SO ₂ (μg/m ³)	CO (μg/m³)
Near Laboratory	62.00	37.10	08.40	13.70	802
Near DG Set	64.40	38.70	07.60	11.40	802
Near AB - Type Quarter	65.20	38.40	08.60	14.00	1031
Near Concentrate Yard	69.00	41.40	07.60	11.90	916

<u>Jan – 25</u>

Name of Monitoring Station	PM 10 (μg/m³)	PM 2.5 (μg/m³)	NO ₂ (μg/m ³)	SO ₂ (μg/m ³)	CO (μg/m³)
Near Laboratory	64.00	38.70	08.60	13.40	916
Near DG Set	58.80	35.40	07.10	10.80	802
Near AB - Type Quarter	65.00	38.20	08.30	12.00	1031
Near Concentrate Yard	66.50	40.10	08.20	12.00	1031

Feb - 25

		I CD ZC			
Name of Monitoring Station	PM 10 (μg/m³)	PM 2.5 (μg/m³)	NO ₂ (μg/m ³)	SO ₂ (μg/m ³)	CO (μg/m³)
Near Laboratory	68.10	40.90	09.20	14.80	1031
Near DG Set	63.00	37.00	07.40	11.50	916
Near AB - Type Quarter	62.80	36.60	08.10	12.90	916
Near Concentrate Yard	72.00	41.80	08.90	13.40	1145

Mar - 25

Wai - 25					
Name of Monitoring Station	PM 10 (μg/m³)	PM 2.5 (μg/m³)	NO ₂ (μg/m ³)	SO_2 ($\mu g/m^3$)	CO (μg/m³)
Near Laboratory	66.50	40.30	08.90	14.20	916
Near DG Set	60.50	35.00	07.10	10.20	687
Near AB - Type Quarter	70.10	41.6	09.20	15.70	1145
Near Concentrate Yard	76.20	45.00	07.10-	09.60	802

Wells water Quality & Level results

Oct - 24

	OCI - 24	
		(All figures in ppm except pl
Parameter	Sumer Singh Well Water	Nahar Singh Well Water
pH	07.11	07.50
Suspended Solids	12.00	25.00
Lead	BDL (<0.01)	BDL (<0.01)
Zinc	00.10	00.20
Copper	BDL (<0.01)	BDL (<0.01)
Iron	00.03	00.04
Cadmium	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)
Depth of well from Surface (ft.)	90.00	85.00
Water level in well from Surface (ft.)	75.12	04.57

BDL: Below Detection Limit

Nov - 24

(All figures in ppm except pH				
Parameter	Sumer Singh Well Water	Nahar Singh Well Water		
pH	07.36	07.90		
Suspended Solids	15.00	20.00		
Lead	BDL (<0.01)	BDL (<0.01)		
Zinc	00.13	00.25		
Copper	BDL (<0.01)	BDL (<0.01)		
Iron	00.04	00.05		
Cadmium	BDL (<0.003)	BDL (<0.003)		
Nickel	BDL (<0.01)	BDL (<0.01)		
Cobalt	BDL (<0.01)	BDL (<0.01)		
Depth of well from Surface (ft.)	90.00	85.00		
Water level in well from Surface (ft.)	81.23	05.19		

BDL: Below Detection Limit

Dec - 24

	~				* *
(A II	figures	111	nnm	evcent	nH

Parameter	Sumer Singh Well Water	Nahar Singh Well Water
pH	07.74	07.56
Suspended Solids	12.00	16.00
Lead	BDL (<0.01)	BDL (<0.01)
Zinc	0.07	0.18
Copper	BDL (<0.01)	BDL (<0.01)
Iron	0.04	0.04
Cadmium	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)
Depth of well from Surface (ft.)	90.00	85.00
Water Level in well from Surface (ft.)	82.31	05.56

BDL: Below Detection Limit

Jan - 25

(All figures in ppm except pH)

Parameter	Sumer Singh Well Water	Nahar Singh Well Water
pH	07.65	07.68
Suspended Solids	10.00	21.00
Lead	BDL (<0.01)	BDL (<0.01)
Zinc	00.06	00.25
Copper	BDL (<0.01)	BDL (<0.01)
Iron	00.04	00.05
Cadmium	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)
Depth of well from Surface (ft.)	90.00	85.00
Water level in well from Surface (ft.)	82.12	05.23

BDL: Below Detection Limit

Feb - 25

(All figures in ppm except pH)

Parameter	Sumer Singh Well Water	Nahar Singh Well Water
pH	07.02	07.83
Suspended Solids	07.00	10.00
Lead	BDL (<0.01)	BDL (<0.01)
Zinc	00.08	00.30
Copper	BDL (<0.01)	BDL (<0.01)
Iron	00.05	00.05
Cadmium	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)
Depth of well from Surface (ft.)	90.00	85.00
Water level in well from Surface (ft.)	83.45	05.59

BDL: Below Detection Limit

Mar - 25

(All figures in ppm except pH)

Parameter	Sumer Singh Well Water	Nahar Singh Well Water
pH	07.74	07.32
Suspended Solids	15.00	13.00
Lead	BDL (<0.01)	BDL (<0.01)
Zine	0.05	0.20
Copper	BDL (<0.01)	BDL (<0.01)
Iron	0.05	0.04
Cadmium	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)
Depth of well from Surface (ft.)	90.00	85.00
Water level in well from Surface (ft.)	82.97	05.89

BDL: Below Detection Limit

	Post -	- Monsoon (Nov-2024)			
Parameter	Unit	PZ - 1	PZ-2	PZ - 3	PZ-4	PZ - 5
pH	_	07.52	07.65	07.29	07.57	07.67
EC at 25°C	μS/cm	2065	1789	2285	1154	1320
TDS	mg/L	1256	1123	1400	675	764
Color	Hazen	BDL	BDL	BDL	BDL	BDL
Turbidity	NTU	BDL	02.00	03.00	BDL	01.00
Total Alkalinity	mg as CaCO ₃ /l	290	230	250	180	310
Calcium, Ca	mg as CaCO ₃ /l	134.14	94.32	93.21	46.89	98.64
Magnesium, Mg	mg/L	57.09	41.66	40.86	18.54	36.22
Total Hardness	mg/L	460	390	498	210	178
Chlorides, Cl	mg/L	359.11	345.89	296.76	178.09	408.4
Sulphate, SO ₄	mg/L	177	190	187	80	165
Nitrate, NO ₃	mg/L	17.6	25.65	18.6	10.8	29.65
Fluoride, F	mg/L	01.30	01.20	01.20	01.20	01.50
Iron, Fe	mg/L	BDL	BDL	BDL	BDL	0.03
Lead, Pb	mg/L	BDL	BDL	BDL	BDL	BDL
Cadmium, Cd	mg/L	BDL	BDL	BDL	BDL	BDL
Zinc, Zn	mg/L	BDL	BDL	BDL	BDL	BDL
Copper, Cu	mg/L	BDL	BDL	BDL	BDL	BDL
Chromium, Cr ⁺⁶	mg/L	BDL	BDL	BDL	BDL	BDL
Nickel, Ni ⁺	mg/L	BDL	BDL	BDL	BDL	BDL
Manganese, Mn	mg/L	BDL	BDL	BDL	BDL	BDL
Dissolved Oxygen	mg/L	04.10	04.00	04.50	04.70	04.80

Well No.	Oct 24	Nov 24	Dec 24	Jan 25	Feb 25	Mar 25
K-1	01.54	1.97	2.24	2.90	3.22	5.70
K-2	7.10	10.20	11.20	13.38	13.68	14.95
K-3	2.90	4.30	4.67	5.77	6.56	6.78
K-4	6.90	4.55	5.20	4.98	5.32	5.65
K-5	4.87	4.32	4.98	5.64	5.89	7.87
K-6	2.25	3.38	5.98	7.54	8.32	5.68
K-7	1.96	0.70	1.64	1.98	1.81	2.88
K-8	2.80	2.77	2.12	2.87	2.44	3.05

Piezometer water Quality & Level results

Nov - 24 (Tailing dam)

(All figures in ppm except pH)

Parameter	PW 1	PW 2	PW 3	PW 4	PW 5	PW 6
pH	07.27	07.49	07.30	07.70	07.20	07.28
Suspended Solids	09.00	07.00	06.00	08.00	08.00	12.00
Lead	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Zinc	00.05	00.04	00.04	00.05	00.04	00.10
Copper	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Iron	00.05	00.04	00.02	00.02	00.04	00.05
Cadmium	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Nickel	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Cobalt	(<0.05)	(<0.05)	(<0.05)	(<0.05)	(<0.05)	(<0.05)
Depth of well from surface (ft.)	145	145	150	140	145	150
Water level in. well from surface (ft.)	6.86	6.24	9.18	10.82	5.61	22.03

Feb - 25 (Tailing dam)

Parameter	PW 1	PW 2	PW 3	PW 4	PW 5	PW 6
pН	07.06	07.23	07.38	07.30	07.20	07.04
Suspended Solids	12.00	08.00	12.00	10.00	14.00	16.00
Lead	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Zinc	00.07	00.05	00.06	00.08	00.06	00.12
Copper	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Iron	00.06	00.04	00.04	00.03	00.05	00.06
Cadmium	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Nickel	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)	(<0.01)
Cobalt	(<0.05)	(<0.05)	(<0.05)	(<0.05)	(<0.05)	(<0.05)
Depth of well from surface (ft.)	145	145	150	140	145	150
Water level in. well from surface (ft.)	3.12	3.15	5.24	5.87	2.18	17.03

	Pre-	- Monsoon (Mar-2025)			
Parameter	Unit	PZ - 1	PZ-2	PZ - 3	PZ - 4	PZ - 5
рН	-	07.52	07.48	07.54	07.38	07.79
EC at 25°C	μS/cm	2280	1740	1900	1470	1650
TDS	mg/L	1230	860	950	760	1150
Color	Hazen	BDL	BDL	BDL	BDL	BDL
Turbidity	NTU	BDL	01.00	02.00	BDL	BDL
Total Alkalinity	mg as CaCO ₃ /L	250.00	220.00	280.00	170.00	260.00
Calcium, Ca	mg as CaCO ₃ /L	86.19	76.20	87.32	66.15	88.37
Magnesium, Mg	mg/L	39.40	45.64	33.63	27.68	39.54
Total Hardness	mg/L	320	310	360	250	390
Chlorides, Cl	mg/L	379.80	324.40	290.70	189.54	364.83
Sulphate, SO ₄	mg/L	167.7	158.6	185.2	90.9	280.0
Nitrate, NO ₃	mg/L	25.60	15.90	18.30	12.60	12.90
Fluoride, F	mg/L	01.90	01.30	01.10	01.40	01.60
Iron, Fe	mg/L	BDL	0.08	BDL	BDL	0.06
Lead, Pb	mg/L	BDL	BDL	BDL	BDL	BDL
Cadmium, Cd	mg/L	BDL	BDL	BDL	BDL	BDL
Zinc, Zn	mg/L	BDL	BDL	BDL	BDL	BDL
Copper, Cu	mg/L	BDL	BDL	BDL	BDL	BDL
Chromium, Cr ⁺⁶	mg/L	BDL	BDL	BDL	BDL	BDL
Nickel, Ni ⁺	mg/L	BDL	BDL	BDL	BDL	BDL
Manganese, Mn	mg/L	BDL	BDL	BDL	BDL	BDL
Dissolved Oxygen	mg/L	04.20	04.10	04.30	04.00	04.90

PZ No.	Oct 24	Nov 24	Dec 24	Jan 25	Feb 25	Mar 25
Pz-1	3.40	3.92	4.76	4.40	3.98	Dry
Pz-2	collapse	collapse	collapse	collapse	collapse	collapse
Pz-3	3.22	3.50	4.54	4.98	5.76	5.23
Pz-4	2.20	1.75	1.98	1.23	1.89	2.90
Pz-5	7.40	8.25	8.45	9.05	12.60	13.21

Surface water Quality results

<u>Dec - 24</u>

Parameter	Mata ji Ka Khera Pond	Mehanduriya Pond	Kotdi Pond	Sunariya Kheda Pond
pH	07.98	08.53	08.34	07.94
Suspended Solids	16.00	10.00	08.00	28.00
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Zinc	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Iron	00.03	00.02	00.02	00.03
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)

(All figures in ppm except pH)

Mar - 25

Parameter	Mata ji Ka Khera Pond	Mehanduriya Pond	Kotdi Pond	Sunariya Kheda Pond
pН	07.62	08.74	08.07	07.73
Suspended Solids	20.00	15.00	12.00	18.00
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Zinc	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Iron	00.06	00.02	00.02	00.06
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)

Process water Quality results

<u>Oct - 24</u>

Parameter	Mine Water	Tailing Dam Water	Garland Drain Water
pH	07.07	06.68	06.67
Suspended Solids	15.00	12.00	16.00
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Zinc	00.28	00.62	00.60
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Iron	00.11	00.15	00.12
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)

(All figures in ppm except pH)

Nov - 24

Parameter	Mine Water	Tailing Dam Water	Garland Drain Water	
pH	07.16	06.90	06.83	
Suspended Solids	12.00	10.00	22.00	
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	
Zinc	00.33	00.75	00.47	
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	
Iron	00.15	00.20	00.10	
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)	
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	

(All figures in ppm except pH)

Dec - 24

Parameter	Mine Water	Tailing Dam Water	Garland Drain Water
pH	07.40	07.26	07.39
Suspended Solids	08.00	10.00	16.00
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Zinc	0.18	0.62	0.44
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Iron	0.05	0.08	0.05
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)

Jan - 25

Parameter	Mine Water	Tailing Dam Water	Garland Drain Water	
pH	07.58	08.05	06.76	
Suspended Solids	12.00	10.00	15.00	
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	
Zinc	00.20	00.47	00.43	
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	
Iron	00.14	00.10	00.15	
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)	
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)	

(All figures in ppm except pH)

Feb - 25

Parameter	Mine Water	Tailing Dam Water	Garland Drain Water
pН	07.30	07.07	06.92
Suspended Solids	15.00	08.00	12.00
Lead	BDL (<0.01)		
Zinc	00.15	00.32	00.40
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Iron	00.12	00.09	00.10
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)

(All figures in ppm except pH)

Mar - 25

Parameter	Mine Water	Tailing Dam Water	Garland Drain Water
pH	06.84	07.17	06.72
Suspended Solids	12.00	15.00	20.00
Lead	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Zinc	0.15	0.75	0.60
Copper	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Iron	0.07	0.10	0.10
Cadmium	BDL (<0.003)	BDL (<0.003)	BDL (<0.003)
Nickel	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)
Cobalt	BDL (<0.01)	BDL (<0.01)	BDL (<0.01)

Average Ambient Noise Monitoring Results

<u>Apr – 24</u>

Name of Monitoring Stations	Day Level (in dB)	Night Level (in dB)		
Near Laboratory	63.50	57.70		
Near DG Set	59.20	54.00		
Near AB – Type Quarter	54.40	44.30		

May - 24

Name of Monitoring Stations	Day Level (in dB)	Night Level (in dB)		
Near Laboratory	60.80	57.40		
Near DG Set	57.60	54.30		
Near AB – Type Quarter	53.20	44.10		

<u>Jun – 24</u>

Name of Monitoring Stations	Day Level (in dB)	Night Level (in dB)		
Near Laboratory	62.50	52.30		
Near DG Set	56.20	51.40		
Near AB – Type Quarter	51.60	44.50		

Jul-24

Name of Monitoring Stations	Day Level (in dB)	Night Level (in dB)
Near Laboratory	62.10	56.90
Near DG Set	61.80	55.00
Near AB – Type Quarter	56.60	51.20

Aug - 24

Name of Monitoring Stations	Day Level (in dB)	Night Level (in dB)		
Near Laboratory	61.60	57.0		
Near DG Set	60.5	55.20		
Near AB – Type Quarter	56.10	50.80		

Sep - 24

Name of Monitoring Stations	Day Level (in dB)	Night Level (in dB)		
Near Laboratory	61.7	50.9		
Near DG Set	58.0	53.3		
Near AB – Type Quarter	53.6	45.0		

Focus Area	Initiative	Program details	Y1- FY 21	Y1 Ach.	Y2-FY 22	Y2 Ach.	Y3- FY23	Y3 Ach.
Health, Hygien e & Water	Renovation and upgradation of Govt. Hospital (CHC Mahenduriya)	Construction of additional wards, toilets, garden, mortuary, lighting, etc.	100			70.00 CHC 600.00 COVID support		
	Installation of High Capacity Community RO in 4 surrounding villages	1500 Lts. Per hr capacity, auto TDS, real time data, 5000 storage, SS tank mounted vehicle to mobile ATM and water transfer. 24 * 7 chilled water supply – Railmagra 2 nos., Sindesar kalan, Gawardih,	100	100	100	100		
	Construction of overhead tank and pipe line in village for uninterrupted water supply	20,000 Lts. Overhead tank at Kothdi (SK and Anoppura)	100	Proposal changed to pipeline supp by govt		15		
Educat	Holistic development of 3	Additional classrooms, separate toilets, lab,		80		88.5		83.5
	government schools.	computer classes, boundary wall & field development at Kotdi, Adjoining village mahenduriya, dariba, sindesar kalan, DAV & Shivpura	50	Mahendu riya & Dariba	50	Shivpura, Sindesar kalan ,DA Vand kotdi	50	Rajpura Kheda, Railamagra, Mata ji ka khera, Kotdi, Banjaro ka Kheda
	Renovation of 20 old Anganwadis	Repair & maintenance work, painting, roof treatment, boundary, electricity, etc.			100	210 (59 Angnwadi)	100	
Infrastr ucture Develo pment	Construction of Check Dam	Construction of check dam at Pipawas	100	28	20	20 (SK makanpuri ya)		
	Community centers	At Naya Dariba, Anjana, Mahenduriya . Shivpura, Makanpuriya,Rajpura,An oppura	120			116.74		
	Construction of stadium & playgrounds	Kabra & Gawardih, Mahenduriya, Rajpura			80	78.35		
	Solar Light	300 lights in surrounding 10 villages (200 lights in 20 villages)	100	21.83	150	32.13	100	20.25
	Solar pump water systems	10 HP motor with Solar panels in 5 surrounding villages						
Total			670	229.83	480	1330.7	250	103.75

कार्यालय अतिरिक्त प्रधान मुख्य वन संरक्षक एवं मुख्य वन्य जीव प्रतिपालक, अरण्य भवन, झालाना संस्थानिक क्षेत्र, राजस्थान जयपुर ई-मेलः cwlw.raj@gmail.com

फोन नम्बर: 0141-2700151

क्रमांक : एफ 11(676)विकास-II/मुक्जीप्र/2019-20/ /5 ः)

दिनांक: 16-09-70

मैसर्स यूनिट हेड हिन्दुस्तान जिंक लिए. राजपुरा दरीबा माईन्स, जिला राजसमन्द। १७४३।३२।)

विषय :- Conservation Plan for Buffer Zone (10 KM radious) of Rajpura Dariba Mines of M/s Unit Head, Hindustan Zinc Ltd. located at tehsil Railmagra District Rajsamand Rajasthan (ML No. 166/2008 area 1141.2106 Ha) final approval regarding.

सन्दर्भ:- पर्यावरण वन मंत्रालय के पत्र क्रमांक J-11015/84/2018-1A.11(M) dated 13.04.2020 एवं मुख्य यन संरक्षक(वन्यजीव) उदयपुर के पत्रांक 4575 दिनांक 18. 11.2019 व उप वन संरक्षक(वन्यजीव) राजसमन्द के पत्रांक 1294 दिनांक 25.02.

उपरोक्त विषयान्तर्गत सन्दर्भित पत्र के क्रम में लेख है कि इस कार्यालय के पत्र क्रमांक 9491 दिनांक 09.12.2019 द्वारा वाईल्डलाईफ कजंवैशन प्लान के सम्बन्ध में मैसर्स यूनिट हेड हिन्दुस्तान जिंक लिD, राजपुरा दरीबा माईन्स, जिला राजसमन्द द्वारा पालना प्रस्तुत की गई है।

बुँकि इस कार्यात्मय द्वारा जारी पत्रांक 6451-6463 दिनांक 24.05.2019 में उल्लेखित सभी दिशा निर्देशों व शर्तों की पालना की जा युकी है तथा प्रस्तावित कजर्देशन प्लान, नक्शा एवं परियोजना क्षेत्र में पावे जाने वाले वनस्पति एवं वन्यजीवों की सूची उप वन संरक्षक द्वारा प्रमाणित व मुख्य वन संरक्षक द्वारा अग्रेषित कर प्रस्तुत की जा चुकी है।

अतः पर्यावरण एवं जलवायु परिवर्तन मंत्रालय केन्द्र सरकार के पत्रांक J-11015/84/2018-IA.II(M) दिनांक 13.04.2020 के बिन्दु संख्या 10 और 11 के पालना में इस कार्यालय द्वारा दन्यजीय

संरक्षण योजना (WCP) की स्वीकृती जारी की जाती है :-

(i) यदि परियोजना लागत में कोई वृद्धि होती है तो तदनुसार यन्यजीव संरक्षक योजना में भी वृद्धि की जाकर, अपेक्षित राशि वन्यजीव प्रभाग में जमा कराई जावे।

(ii) केंद्र सरकार हारा जारी संदर्भित आदेशों के अनुरूप इस योजना के कियान्ययन का प्रबोधन

किया जावे। साथ ही संलग्न मैप को भी उप वन संरक्षक के अभिशंषा अनुसार प्रमाणित किया जाता है। संतरन : 1. नक्शा, 2. एनेक्सर-1, 3. Wildlife Conservation Plan की प्रति,

भवदीय.

(अरिन्दम तोमर) अति० प्रधान मुख्य वन संरक्षक एवं मुख्य वन्यजीव प्रतिपालक, राजस्थान, जयपुर

दिनांक :

कमांकः एफ 11(676)विकास/मुक्जीप्र/2018-19/ प्रतिलिपि निम्न को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित है :-1. मुख्य वन संरक्षक (वन्यजीव) उदयपुर।

2. उप वन संरक्षक (वन्यजीव) राजसमन्द।

अति० प्रधान मुख्य वन संरक्षक एवं मुख्य वन्यजीव प्रतिपालक राजस्थान, जयपुर



पार्च कायालय राजस्थान RAJASTHAN

W 108398

1 3 FEB 2023

जिला-राजसमन्द (राज.)

Memorandum of Understanding

Between


Hindustan Zinc. Ltd. (HZL)

& Forest Department Rajsamand

For

Implementation of Wildlife Conservation Plan consequent to expansion of lead-Zinc ore underground mine from 1.08 million TPA to 2.0 Million TPA (Total excavation 2.48 million TPA) & Lead Zinc ore Beneficiation from 1.2 to 2.5 million TPA at Rajpura Dariba Mines of M/s Hindustan Zinc Ltd. Located at Tehsil Railmagra, District Rajsamand, Rajasthan (ML. No. 166/2008 Area 1142.2106 ha.).

Date - 24.02.2023 Place - Rajsamand



उप वन संरक्षक बन्य जीव राजसमन्द

