0/0



ज़ावर माइन्स पिन कोड - 313901 HINDUSTAN ZINC LIMITED हिन्दुस्तान जिंक लिमिटेड Zawar Mines PIN Code – 313901

जिला - उदयपुर (राज.)

Telephone - (0294) 2723400

Dist-Udaipur (Raj.)

HZL/ZM/ENV/CPP/2024 782

Date: 15.11.2024

The Deputy Director (S)/Scientist- C,
Ministry of Environment and Forest & Climate Change,
Integrated Regional Office,
A – 209 & 218, Aranya Bhawan, Jhalana Institutional Area
Jaipur (Rajasthan) - 302004

Sub: — Six monthly Environment Compliance report for 90 MW Coal Based Captive Power Plant at Village-Zawar, Dist. Udaipur, Rajasthan of M/S Hindustan Zinc Limited

Ref: - Environment Clearance Letter No. - J-13011/79/2007-IA. II (T), dated 05.02.2008 & J-13011/79/2007-IA. II (T), dated 20.10.2008

Sir,

With reference to aforesaid subject and cited reference, please find enclosed six monthly compliance report for the conditions stipulated in the Environment Clearances for 90 MW Coal Based Captive Power Plant at Village-Zawar, Dist. Udaipur, Rajasthan of M/S Hindustan Zinc Limited for the period from April'2024 to September'2024 along with monitoring data report for your kind consideration.

We trust that the measures taken towards environmental safeguards comply with the stipulated environmental conditions. We look forward to your further guidance which shall certainly help us in our endeavour to further improve upon our Environmental Management Practices.

Thanking You,

For Hindustan Zinc Limited

Yours faithfully,

Abhay Pratap Singh

Unit Head- Zawar CPP,

Hindustan Zinc Ltd

CC:

- Incharge (Zonal Office)
 Central Pollution Control Board,
 3rd Floor, Sahkar Bhawan, North T.T. Nagar, Bhopal 462003
- Member Secretary,
 Rajasthan State Pollution Control Board,
 Institutional Area, Jhalana Doongri, Jaipur-302004 (Raj)
- Regional Officer,
 Rajasthan State Pollution Control Board,
 F-470, Near UCCI Building, Madri Industrial Area, Udaipur-313003 (Raj)
 Office Copy Env Cell

Environment Clearance Letter No J-13011/79/2007-IA.II (T), dated 05.02.2008 S.No. SPECIFIC CONDITIONS STATUS				
SPECIFIC CONDITIONS	STATUS			
The land requirement shall be restricted to 10 ha for all the activities/facilities of the power project.	Noted and complied.			
Blended coal having Sulphur content up to 1.5% and ash content up to 18% shall be used as fuel. (as amended vide MoEF letter No. J-13011/79/2007-IA.II(T) dated 20.10.2008, Enclosed at Annexure-1)	Noted and in compliance as per MoEFCC's Office Memorandum dated 11.11.2020 which states that all the thermal power plants (including CPPs) having Environmental Clearance can change the coal sources including lignite without seeking amendment in EC. Details of compliance as per OM are enclosed at Annexure-2.			
The height of the stack shall be as per the standards prescribed under the Environment (Protection) Act 1986 in this regard or 165 m, whichever is more with continuous online monitoring system. The exit velocity of the flue shall not be less than 19.37 m/sec.	 As against the stack height of 120 meters as per the stipulation by the EP Act, 1986 based on the SO₂ emission, 165 m high stack has been provided with an online monitoring system for PM, SOx & NOx. Exit velocity of Flue gas is maintained above 19.37 m/sec 			
	165 METRE HEIGHT STACK			
High efficiency electrostatic precipitators of not less than 99.87% efficiency shall be installed to limit particulate emission to 100mg/nm³. It shall be ensured that AAQ in the reserved forest downwind of the power plant does not exceed the prescribed norms	 Electrostatic Precipitators of 99.87% efficiency BHEL make have been installed to restrict the particulate emission below 50 mg/Nm³. AAQ is monitored around the plant at 4 locations and the results of the monitoring near the reserved forest downwind the power plant is found to be within the prescribed norms. The AAQ monitoring results are enclosed as Annexure 3. 			
	8 FIELD ESP			
	The land requirement shall be restricted to 10 ha for all the activities/facilities of the power project. Blended coal having Sulphur content up to 1.5% and ash content up to 18% shall be used as fuel. (as amended vide MoEF letter No. J-13011/79/2007-IA.II(T) dated 20.10.2008, Enclosed at Annexure- 1) The height of the stack shall be as per the standards prescribed under the Environment (Protection) Act 1986 in this regard or 165 m, whichever is more with continuous online monitoring system. The exit velocity of the flue shall not be less than 19.37 m/sec. High efficiency electrostatic precipitators of not less than 99.87% efficiency shall be installed to limit particulate emission to 100mg/nm³. It shall be ensured that AAQ in the reserved forest downwind of the power			

	Environment Clearance Letter No J-13011/79/2007-IA.II (T), dated 05.02.2008				
S.No.	SPECIFIC CONDITIONS	STATUS			
<u></u>	It shall be ensured that the movement of coal is made through covered conveyors only.	Movement of coal from the coal yard to the coal crusher and further to the boilers are done through covered conveyors.			
(v)		CLOSED CONVEYOR BELTS			
(vi)	Low NOx burners shall be installed to control NOx	Low NOx burners are installed in the boilers of the Power plant to control NOx emissions.			
	Dust Extraction and dust suppression system and water sprinklers shall be provided for controlling fugitive dust during coal transportation, in coal storage & handling area and other vulnerable areas of the plant.	 Dust extraction & dust suppression system has been installed at transfer points in the coal crushing and conveying facility to reduce dust emission. Similarly, water sprinklers are installed in coal storage, handling and crushing area. 			
(vii)		WATER SPRINKLING SYSTEM AT COAL YARD			
(viii)	Water requirement shall not exceed 6800m ³ /day which will be met from Tidi Dam. No ground Water shall be extracted for any activity of this project including during construction phase.	 Water is being drawn from captive Tidi dam and total requirement is maintained within 6800 m³/day. No ground water is drawn for any activity 			
(ix)	It shall be ensured that the project site is at least 500m away from Tidi Dam.	Complied.			
(x)	COC of not less than 5 shall be adopted	COC is maintained More than 5			
(xi)	Close circuit cooling System with cooling Towers shall be installed	Closed circuit cooling water system with cooling tower is installed. Effluents are treated to meet the prescribed.			
(xii)	Treated effluents conforming to the prescribed standard shall be re circulated and reused within plant. No effluent shall be discharged outside the project boundary.	 norms and recycled partly in CPP and balance is reused in Ore Beneficiation Plant of the captive mines. No effluent is discharged outside the project boundary. Zero discharge is maintained. 			
(xiii)	Rain water harvesting shall be practiced. A detailed scheme for rain water harvesting to recharge the ground water aquifer shall be prepared in consultation with Central Ground water Authority/ State Ground Water Board and a copy of the same shall be	 Detailed scheme of Rain water harvesting prepared as per norms of CGWA and duly approved by Government of Rajasthan, Ground Water Department, Jodhpur vide letter no. No. F.Tech. (III)/ DSPC/ GWD/ 07 /1910 dated 31.03.2008. 			

(xiv)	Leq Of Noise level shall be limited to 75 dBA and regular maintenance of equipments should be undertaken. For people working in high noise areas, personal protection devices should be provided.	 Noise reduction at source is achieved by providing inbuilt noise insulation and further construction of enclosures with noise insulations to ensure noise levels at a distance of 1 mtr from the equipment/enclosure is below 75 dB(A). Further, control rooms are provided for operating personnel that further reduces continues exposure to noise. The noise levels measured are enclosed as Annexure-4. Suitable Personal protective devices are provided to the peoples working in high noise area.
(xv)	Dry fly Ash collection system shall be provided. 100% fly Ash utilization shall be ensured from day one. Bottom ash may be disposed in the existing tailing pond. The tailing pond, after it is filled, shall be covered with one-meter-thick layer of clay and reclaimed by plantation. (as amended vide MoEF letter No. J-13011/79/2007-IA.II(T) dated 20.10.2008	Dry collection system has been installed for collection of fly ash from ESPs. Entire fly ash generated is being sold to cement industries. Bottom ash is reused back in the system and/or sold to brick manufacturers. BAG FILTER AT COAL CRSUHER
(xvi)	Conservation Measures for Schedule-I animals, as per wild life (Protection) Act 1972, found in the study area shall be taken up on before commissioning the project in consultation with state forest and Wildlife Department.	 Conservation Plan approved by Dy. Chief Wild Life Warden, Udaipur vide letter No. F.9(10)Survey/Dy.CWLW/Udr/11- 12/9477 dated 06.07.2011. Conservation measures as approved are under implementation jointly with the Forest and the Wildlife department.

	A greenbelt shall be developed with local species around the plant boundary with tree density of 1500-2000 per ha covering at least 3.6 ha area.	Total 7000 saplings were planted covering an area of 4.0 ha in and around CPP.
(xvii)		PLANTATION
	First Aid and sanitation arrangements shall be	The First Aid and Sanitation arrangements was provided to the
(xviii)	made for the drivers and other contract workers during construction phase.	construction workers during construction phase and is now extended to the contract labors in operation phase.
(xix)	Regular monitoring of the ambient air quality shall be carried out in and around the power plant and record maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with the state pollution control Board. Periodic reports shall be submitted to the regional office of this ministry at Lucknow.	 Regular monitoring of ambient air is carried out at 4 locations that are identified in consultation with RSPCB. Monitoring reports are submitted to the MoEF, IRO, Jaipur, CPCB, Bhopal and RSPCB, Jaipur. Monitoring results for the past 6 months is enclosed as Annexure-3.
(xx)	The project proponent shall advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the State Pollution Control Board/ Committee and may also be seen at Website of the Ministry of Environment and Forest at http://envfor.nic.in	The grant of EC has been advertised in two local newspapers, both in vernacular language and a copy of the same has been sent to MoEF Lucknow vide our letter No. Zawar CPP/08-09/ dated 31.03.2008.
(xxi)	A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards	 An environment management cell with adequate qualified staff exists jointly for Zawar mines as well as CPP to ensure implementation of stipulated environmental safeguards.
(xxii)	Half yearly report on the status of implementation of the stipulated conditions and environmental safeguards shall be submitted to Ministry, the regional office, CPCB/SPCB	 Compliance reports are submitted to the MoEF- IR office Jaipur, CPCB- Bhopal and RSPCB- Jaipur and Udaipur
(xxiii)	Regional office of Ministry of Environment and Forest located at Lucknow will monitor the implementation of the stipulated conditions. A complete set of document including Environmental Impact Assessment Report and	EIA & EMP submitted to MoEF vide our letter No. ZM/ENV/CPP/08- 09/290 dated 03.07.2008. Monitoring report is being submitted

	Environment Management plan along with the additional information submitted from time to time shall be forwarded to the Regional office for their use during monitoring.		regularly every 6 months as stipulated.
(xxiv)	Separate funds shall be allocated for implementation of environmental protection measures along with item wise break up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year wise expenditure shall be reported to ministry	•	Complied. The operating cost for environment protection during the Apr'24 to Sep'24 is Rs. 9,30,220.44/-
(xxv)	Full Cooperation shall be extended to the scientist/Officers from ministry/Regional Office of Ministry at Lucknow/the CPCB/the SPCB who would be monitoring the compliance of environmental status	•	Full cooperation is extended during inspections / monitoring.

	Environment Clearance Letter No J-13011/79/2007-IA.II (T), dated 05.02.2008				
S.No.	GENERAL CONDITIONS	STATUS			
1	The proposal is for grant of environmental clearance under EIA Notification, 2006 for setting up of a 90 MW coal based captive thermal power project at Zawar. The land requirement is estimated as 10 ha, which is already available with the company. The water requirement is 6800m3/ day, which will be obtained from Tidi dam. Imported coal shall be used as fuel and the requirement will be 800 TPD. No national park and wild life sanctuary is reported within 10 km radius of the project boundary however two reserve forest falls within 2.6 km radius. Public hearing of the project was held on 18.08.2007. Capital cost of the project is 285 crores, which includes Rs 14.40 crores for environmental protection measures.	• Complied			
2	The proposal has been considered and Ministry of Environment & Forest hereby accords environmental clearance to the said project under the provision of Environment Impact Notification, 2006 subject to implementation of following terms and conditions.	• Noted			
3	The ministry reserves the right to revoke the clearance if conditions stipulated are not implemented to the satisfaction of the Ministry	• Noted			
4	The environmental clearance accorded shall be valid for a period of 5 years to start of production operation by the power plant.	• Noted			
5	In case of any deviation or alteration in the project proposed from that submitted to this ministry for clearance, a fresh reference shall be made to the Ministry to assess the adequacy of condition(s) imposed and to incorporate additional environmental protection measures required if any	There has been no change in the project scope.			
6	The above stipulations shall be enforced along with others as under the Water (Prevention and Control of Pollution) Act,1974 the Air (Prevention and Control of Pollution)Act 1981, the Environment(Protection)Act 1986, The manufacture, Storage and Import of Hazardous Chemical Rules 1989, Hazardous Wastes (Management and Handling)Rules 1989, the Public Liability Insurance Act 1991.	 Latest CTO granted under air and water act by RPCB vide letter No. F(Mines)/Udaipur (Sarada)/50(1)/2016-2017/2021-2023 dated 21.06.2023 with a validity up to 31.10.2027. Hazardous waste authorization is in place with validity upto 31.01.2025 			

By Speed Post

No.J-13011/79/2007-IA.II(T)
Government of India
Ministry of Environment & Forests

Prayavaran Bhawan CGO Complex, Lodi Road New Delhi-110 003

Dated: 20th Oct ,2008

To

The General Manager(EOHS) Hindustan Zinc Limited Yashad Bhawan Udaipur- 313 004

Subject: 90 MW Coal based Captive Power Plant at Zawar, District Udaipur, Rajasthan by M/s Hindustan Zinc Ltd — Change in environmental clearance-

regarding.

Sir,

The undersigned is directed to refer your communication no. HZL/Env/08 dated 16.2.2008 on the subject mentioned above. Subsequent information furnished vide letter dated 1.8.2008 and 25.9.2008 have also been considered.

2. The Ministry of Environment and Forests here by amends the conditions no. 3 (ii) and 3 (xv) contained in this Ministry's letter of even no. dated 5th Feb, 2008 to read as under:-

Condition no. 3 (ii) - "Blended coal having sulphur content up to 1.5% and ash content up to 18% shall be used as fuel".

Condition no. 3(xv) - "Dry fly ash collection system shall be provided. 100% fly ash utilization shall be ensured from day one. Bottom ash may be disposed in the existing tailing pond. The tailing pond, after it is filled, shall be covered with a one meter thick layer of clay and reclaimed by plantation."

All other conditions contained in this Ministry's earlier letter of even no. dated 5th
 Feb, 2008 shall remain unchanged.

This issues with the approval of the Competent Authority.

Yours faithfully;

(OM PRAKASH) DEPUTY DIRECTOR

Copy to:-

- The Secretary, Ministry of Power, Shram Shakti Bhawan, Rafi Marg, New Delhi-110001.
- The Secretary, Deptt. of Forests & Environment, Government of Rajasthan, Secretariat, Jaipur.
- The Chairman, Central Electricity Authority, Sewa Bhawan, R.K. Puram, New Delhi-110066.
- 4. The Chairman, Rajasthan Pollution Control Board, 4, Institutional Area, Jhalana Doongri, Jaipur.
- The Chairman, Central Pollution Control Board, Parivesh Bhawan, CBD-cum-Office Complex, East Arjun Nagar, Delhi-110032.
- The Chief Conservator of Forests, Regional Office(CZ), Kendriya Bhandar, 5th Floor ,Sector-H, Aliganj, Lucknow-226 020, Uttar Pradesh.
- 7. Director (EI), MOEF.
- 8. Guard file.
- 9. Monitoring file.

(OM PRAKASH)
DEPUTY DIRECTOR

Details of Compliances of MoEFCC's OM dated 11.11.2020

Details required	Details/ Progress Update			
	Details wrt Coal Source:			
		and its		Proposed Quantity
	distance		Indian	of Coal (TPD) with
	Old and New Kus	munda		600 MT
			Indian	Calorific value 2800-
				6000, Ash 20 - 50%
The quantity of coal transported			1300001	and moisture 6-45%
from each source along with the	Jece, mangarun, w	atriasukii		S% 1 to 3%
mode of transportation shall be				600 MT
submitted as part of EC Compliance	West Coast Day	to liko		Calorific value 5200
Report.			Imported	-6300, Ash 6 - 22%
			720KM	and moisture 6-22%
	Tuna port	•		content
				S% 0.3% to 1.7%
	_			150 MT
				Calorific value2500 -
1	Diamass tank Nov	voi Dooli	Indian	4000, Ash 10 - 25%
	BIOTH922 TOTIK, INEW	vei, Deoii	350KM	and moisture 3-10%
				content
				S% 0.3% to 0.6
				1350 TPD
				Calorific value 5200-
	D) () ((7) ()			6300, Ash 8.5 - 23%
	Biended coal (otalj		and moisture 9-23
				%content
				S% 0.6% to 1.4%
	1			
		<u>Details</u>	for Apr' 202	<u>4</u>
	Coal Quantity			
			Mode of	
		,	buice	transportation
	(IALL)			
1	7500 44	N // 17	DICTETUS	Mundra to plant
	/ 280.44	IVIVE	FICIEIUS	(Trucks- Road)
	7102 ED	MV KN	1AX VISION	Mundra to plant
	7.102.59	R	ussian	(Trucks- Road)
		MVI	HORIZON	Dahej to plant
	781.39	rı	ıssian	(Trucks- Road)
				(Trucks- Roau)
				Tonk, Newei, Deoli
	1437.62	Bi	omass	to Zawar CPP
				(Trucks- Road)
				CLZS CPP to
T .				
\$	13600.93	l IU	T NCL	Zawar CPP
	Details regarding change in source (location of the source, proposed quantity, distance from the power plant and mode of transportation), quality (Ash, Sulphur, Moisture content and Calorific value) shall be informed to the Ministry and its concerned Regional Office. The quantity of coal transported from each source along with the mode of transportation shall be submitted as part of EC Compliance	Details regarding change in source (location of the source, proposed quantity, distance from the power plant and mode of transportation), quality (Ash, Sulphur, Moisture content and Calorific value) shall be informed to the Ministry and its concerned Regional Office. The quantity of coal transported from each source along with the mode of transportation shall be submitted as part of EC Compliance Report. West Coast Por Kandla, Mundra, Tuna port Biomass tonk, Nev Blended coal (1) Coal Quantity Transported (MT) 7586.44 7102.59	Details regarding change in source (location of the source, proposed quantity, distance from the power plant and mode of transportation), quality (Ash, Sulphur, Moisture content and Calorific value) shall be informed to the Ministry and its concerned Regional Office. The quantity of coal transported from each source along with the mode of transportation shall be submitted as part of EC Compliance Report. Biomass tonk, Newei, Deoli Blended coal (Total) Details or distance Old and New Kusmunda, Rajnagar RO and Churcha Siding of NCL,WCL SECL, Thangardh, Mathasukh West Coast Ports like Kandla, Mundra, Dahej & Tuna port Biomass tonk, Newei, Deoli Blended coal (Total) Details Coal Quantity Transported (MT) 7586.44 MV E 7102.59 MV KM RI 781.39 r. L.	Details regarding change in source (location of the source, proposed quantity, distance from the power plant and mode of transportation), quality (Ash, Sulphur, Moisture content and Calorific value) shall be informed to the Ministry and its concerned Regional Office. The quantity of coal transported from each source along with the mode of transportation shall be submitted as part of EC Compliance Report. West Coast Ports like Kandla, Mundra, Dahej & Tuna port Biomass tonk, Newei, Deoli Biomass tonk, Newei, Deoli Details wrt Coal Source (Coal and its distance (Indian 1300KM) Imported/Indian 1300KM Belended coal (Total) Details for Apr' 202- Coal Quantity Transported (MT) 7586.44 MV EPICTETUS 7102.59 MV KMAX VISION Russian MV HORIZON russian

Details for May' 2024

Coal Quantity Transported (MT)	Source	Mode of transportation
12838.55	MV KMAX VISION Russian	Mundra to plant (Trucks- Road)
456.01	MV ES WARRIOR Indo	Dahej to plant (Trucks- Road)
781.94	MV FAME RuS	Dahej to plant (Trucks- Road)
12952.23	IUT NCL	CLZS CPP to Zawar CPP (Trucks- Road)
2342.36	IUT SECL	CLZS CPP to Zawar CPP (Trucks- Road)
1731.52	Biomass	Tonk, Newei, Deoli to Zawar CPP (Trucks- Road)

Details for June' 2024

Coal Quantity Transported (MT)	Source	Mode of transportation
10987.14	MV FAME RuS	Dahej to plant (Trucks- Road)
6872.16	MV RESILIENCE	Mundra to plant (Trucks- Road)
13573.84	IUT NCL	CLZS CPP to Zawar CPP (Trucks- Road)
5408.12	IUT SECL	CLZS CPP to Zawar CPP (Trucks- Road)
1211.48	Biomass	Tonk,Newei ,Deoli to Zawar CPP (Trucks- Road)

Details for July' 2024

Coal Quantity Transported (MT)	Source	Mode of transportation
4769:36	MV FAME RuS	Dahej to plant (Trucks- Road)

14341.62	MV RESILIENCE	Mundra to plant (Trucks- Road)
7228.32	IUT NCL	CLZS CPP to Zawar CPP (Trucks-Road)
3980.33	IUT SECL	CLZS CPP to Zawar CPP (Trucks-Road)
6811.13	IUT WCL	CLZS CPP to Zawar CPP (Trucks- Road)

Details for Aug' 2024

Coal Quantity Transported (MT)	Source	Mode of transportation
14112.45	MV RESILIENCE	Mundra to plant (Trucks- Road)
21382.23	IUT NCL	CLZS CPP to Zawar CPP (Trucks- Road)

Details for Sept' 2024

Coal Quantity Transported (MT)	Source	Mode of transportation
9623.33	M.V DIVINUS	Mundra to plant (Trucks- Road)
6590.56	MV Yang glory JSW S &S rus	Kandla to plant (Trucks- Road)
13300.76	IUT NCL	CLZS CPP to Zawar CPP (Trucks- Road)
2988.72	IUT SECL	CLZS CPP to Zawar CPP (Trucks-Road)

(b) The applicable flue gas emissions standards for Particulate Matter, Sulphur Dioxide, Oxides of Nitrogen and Mercury shall be complied inline with Ministry's Notification vide S.O. 3305(E) dated 7.12.2015 and subsequent emissions. A progress of implementation and its compliance shall be submitted as part of Compliance Report

(c)

We are regularly carrying out the monitoring of flue gas emissions and details are enclosed with this compliance report.

Updated status on action plan to control SOx and NOx emission is as below: For Sox control: we have explored various technologies and wet limestone-based technology has been identified as technically suitable option. LOI has been issued to respective EPC vendor. For Nox control: we have selected combustion modification as a technical solution. LOI has been issued to respective EPC vendor.

Ash content in the Coal and Coal transportation is governed by the Ministry's Notification vide S.O. 1561(E) dated 21.5.2020. As far as possible, Coal transportation shall be done by rail/conveyor or other ecofriendly modes. However, road

Coal is transported via two modes Railway and road. Through railway, it is transported upto our sister plant and then via road through Tarpaulin covered trucks. For Imported coal, the covered trucks are being used for transportation as there is no railway connectivity within the area.

	transportation is allowed with tarpaulin covered trucks till the railway/conveyor belt infrastructure is made available. A progress (Physical and financial) of rail connectivity from nearest railway siding or conveyor connectivity to the power plant shall be submitted in the EC compliance report.			is dustries and Brick
(d)	Additional ash pond is not allowed due to increase in ash content in the raw coal as against the ash pond permitted in the Environmental Clearance. The 100% flyash utilisation is to be achieved within 4 years in line with Flyash Notifications dated 14.9.1999, 27.8.2003, 3.11.2009 & 25.1.2016 and amended time to time or extant regulations on Fly ash Utilisation.	Noted. Ash generated manufacturers and the disposal in the ash por	is being sold to cement e same shall be ensured nd.	in future. There is no
(e)	In case of exceptional circumstances, project proponents may approach the Ministry for seeking permission to use an emergency ash pond with cogent reasons, if any.	Noted		
(f)	The details regarding monthly generation, utilisation and disposal of fly ash (including bottom ash) shall be submitted to the ministry and its	Complied. Detailed fl generation and utilizar	•	ed herewith. Details of a
	regional Office.	Month	Generation in MT	Utilization in MT
		Apr-24	8629.63	9038.70
		May-24	8133.67	8458.45
		Jun-24	8595.79	8185.37
		Jul-24	10174.54	8454.94
		Aug-24	6905.19	7295.93
		Sep-24		8526.98



ज़ावर माइन्स पिन कोड - 313901

जिला - उदयपुर (राज.)

HINDUSTAN ZINC LIMITED हिन्दुस्तान जिंक लिभिटेड

PIN Code – 313901 Dist-Udaipur (Raj.)

Zawar Mines

Telephone - (0294) 2723400

Ref.: ZM/ENV/CPP/2024/ 148

Date - 23.04.2024

By Registered Post

To Member Secretary, Rajasthan State Pollution Control Board, 4, Institutional Area, Jhalana Doongri, Jaipur-302004 (Raj)

Sub: Fly / Bottom Ash Return of the year 2023-24

Sir,

Please find enclosed herewith the **fly and Bottom ash return** of the **Zawar Captive Power Plant** for the year **2023 -24**.

Thanking You

Yours faithfully

Abhay Pratap Singh Unit Head - Zawar CPP

Incharge (Zonal Office) Central Pollution Control Board,
 3rd Floor, Sahkar Bhawan, North T.T. Nagar, Bhopal – 462003

Regional Officer, Rajasthan State Pollution Control Board, F-470, Near UCCI Building, Madri Industrial Area, Udaipur-313003 (Rajasthan)

 Member Secretary, Central pollution control board, Parivesh Bhawan, East Arjun Nagar, Delhi-110032

 Central Electricity Authority, Sewa Bhawan, R.K.Puram, Sector-1, New Delhi-110 066

The Deputy Director (S)/Scientist- C,
 Ministry of Environment and Forest & Climate Change.
 Integrated Regional Office,
 A - 209 & 218, Aranya Bhawan, Jhalana Institutional Area Jaipur (Rajasthan) - 302004
 Office copy

Regd. Office: Yashad Bhawan, Udaipur (Rajasthan) – 313004 Corporate Identity No. (CIN): L27204RJ1966PLC001208, Website: www.hzlindia.com

S.No.	(For the period 1st April 2023 - Details	1
1.	Name of Power Plant	HINDUSTAN ZINC LIMITED, 90 MW CAPTIVE POWER PLANT, ZAWAR MINES
2.	Name of the company	HINDUSTAN ZINC LIMITED
3.	District	Udaipur
4.	State	Rajasthan
5.	Postal address for communication:	HINDUSTAN ZINC LIMITED, 90 MW CAPTIVE POWER PLANT, P.O. Zawar Mines – 313901, Dist. Udaipur Tel.: (91-0294) 2726671 Fax: (91-0294) 2726672
6.	E-mail:	singh.abhay@vedanta.co.in hitendra.bhuptawat@vedanta.co.in
7.	Power Plant installed capacity (MW):	90 MW
8.	Plant Load Factor (PLF):	78.03 %
9.	No. of units generated (MWh):	627183 MWh
10.	Total area under power plant (ha): (including area under ash ponds)	10 ha.
11.	Quantity of coal consumption during reporting period (Metric Tons per Annum):	Coal 289309.03 MT @ GCV 5327.69 Kcal/kg & Biomass 14688.01 MT @ GCV 3285.42 Kcal/k
12.	Average ash content in percentage (per cent):	18.95 %
13.	Quantity of current ash generation during reporting period (Metric Tons per Annum): Fly ash (Metric Tons per Annum): Bottom ash (Metric Tons per Annum):	Fly ash : 50927,58 MT Bottom ash: 6190.38 MT
14.	Capacity of dry fly ash storage silo(s) (Metric Tons)	150 tonnes
15.	Details of utilisation of current ash generated during reporting period (a) Total quantity of current ash utilised (MTPA) during reporting period; (b) Quantity of fly ash utilised (MTPA);	(a) 55679.89 MT
	(i) Fly ash based products (bricks or blocks or tiles or fibre cement sheets or pipes or boards or panels)	(b) (i) 4801.89 MT
	(ii) Cement manufacturing: (iii) Ready mix concrete; (iv)Ash and Geo-polymer based construction material; (v) Manufacturing of sintered or cold bonded ash aggregate; (vi) Construction of roads, road and fly over embankment; (vii) Construction of dams; (viii) Filling up of low lying area; (ix) Filling of mine voids; (x) Use in overburden dumps;	(ii) 45457.87 MT

	(xii) Construction of shoreline protection structures	
	in coastal districts;	
	(xiii) Export of ash to other countries:	
	(xiv) Others (please specify):	
	(c) Quantity of bottom ash utilised (MTPA):	(c) (i) 4818.20 MT
	(i) Bottom ash based products (bricks or blocks	
	or tiles or fibre cement sheets or pipes or boards	
	or panels):	
	(ii) Cement manufacturing:	
	(iii) Ready mix concrete:	
	(iv)Ash and Geo-polymer based construction	
	material:	
	(v) Manufacturing of sintered or cold bonded ash	
	aggregate:	
	(vi) Construction of roads, road and flyover	
	embankment:	
	(vii) Construction of dams:	
	(viii) Filling up of low lying area:	
	(ix) Filling of mine voids:	
	(x) Use in overburden dumps:	
	(xi) Agriculture:	
	(xii) Construction of shoreline protection structures	
	in coastal districts:	
	(xiii) Export of ash to other countries:	(xiv) Internal recycling: 601.93 MT
	(xiv) Others (please specify):	(XIV) Internal recycling: 001175 111
	The state of the s	(ash unutilized) 1438.07 MT
	Total quantity of current ash unutilised (MTPA)	(asir unutrized) 1430.07 x11
	during reporting period:	97.48 %
16.	Percentage utilisation of current ash generated	97,40 70
	during reporting period (per cent):	NIL, there is no ash pond
17.	Details of disposal of ash in ash ponds	NIL, there is no asit poild
	(a) Total quantity of ash disposed in ash pond(s)	pella il como e per e per e como e per e
	(Metric Tons) as on 31st March (excluding	
	reporting period):	
	(b) Quantity of ash disposed in ash pond(s) during	
	reporting period (Metric Tons):	
	(c) Total quantity of water consumption for slurry	
	discharge into ash ponds during reporting period	
	(m3):	
	(d) Total number of ash ponds:	
	(i) Active:	
	(ii) Exhausted (yet to be reclaimed):	
	(iii) Reclaimed:	
	(e) total area under ash ponds (ha):	
18.	Individual ash pond details	NΛ
10.	Ash pond-1,2, etc (please provide below mentioned	
	details separately, if number of ash ponds is more	
	than one)	
	(a) Status: Under construction or Active or	
	Exhausted or Reclaimed	
	(b) Date of start of ash disposal in ash pond	
	(D)/MM/YYYY or MMYYYY):	
	(A) Determined of the disposal in selected	
	(c) Date of stoppage of ash disposal in ash pond	
	after completing its capacity (DD/MM/YYYY	
	or MM/YYYY):	
	(Not applicable for active ash ponds)	

	(c) area (hectares):				
	(d) dyke height (m):			1	
	(d) volume (m3):				
	(e) quantity of ash disposed as on	31st March			
	(Metric Tons):				
	(f) available volume in percentage				
	quantity of ash can be further disp	oosed (Metric			
	Tons):				
1	(g) expected life of ash pond (nur	nber of years and			
	months):				
- 1	(e) co-ordinates (Lat and Long):				
ĺ	(please specify minimum 4 co-or				
ļ	(f) type of lining carried in ash po				
	or LDPE lining or clay lining or l				
	(g) mode of disposal: Dry dispos			Ţ	
	case of wet slurry please specify	whether MCSD or			
	MCSD or LCSD)	niv (1:)			
	(h) Ratio of ash; water in slurry n				
	(i) Ash water recycling system (A and functioning: Yes or No	w was instance			
	(j) Quantity of wastewater from a	ish pond			
	discharged into land or water boo				
	(k) Last date when the dyke stabi				
	conducted and name of the organ				
	conducted the study:				
	(I) Last date when the audit was	conducted and			
	name of the organisation who co	nducted the audit:			
	Quantity of legacy ash utilised (?				
	i. Fly ash based products (brick		70.84 MT		
	tiles or fibre cement sheets or J	oipes or boards or (F	ly ash: 121.31 MT, Botto	om Ash : 349.53 MT)	
	panels):				
	ii. Cement manufacturing:				
	iii. Ready mix concrete:				
	iv. Ash and Geo-polymer based	construction			
	material: v. Manufacturing of sintered or o	old handed ash		Į.	
	_	Old bolided asii			
	aggregate: vi. Construction of roads, road a	nd flyover			
	embankment:	,		444	
	vii. Construction of dams:				
	viii. Filling up of low lying area:				
	ix. Filling of mine voids:				
	x. Use in overburden dumps:				
	xi. Agriculture:				
	xii. Construction of shoreline pro	otection structures			
	in coastal districts;				
	xiii. Export of ash to other count	ries:			
	xiv. Others (please specify):		D		
	SUMMARY	Quantity generated	Quantity utilised	Balance quantity	
	Details	(MTP)	(MTP) and (per cent)	(MTP)	
	Current ash during reporting Period	57117.96	55209.05	1908.91	
	Legacy ash	470.84	470.84	0	

21.	Any other information: Soft copy of the annual compliance report, and shape files of power plant and ash ponds may be e-mailed to:- moefce-coalash@gov.in	Noted
22.	Signature of Authorised Signatory	Abhay Pratap Singh Unit Head -CPP Zawar



A. Stack Monitoring (in mg/Nm³)

Stacks		Coal Crushe Stack			
Parameters	PM	SOx	NOx	Hg	PM
Limits	50	-	-	0.03	50
Apr – 24	26.5	819.2	225.5	0.009 (Online data)	27.3
May - 24	28.9	861.7	255.5	0.0097 (Online data)	28.5
Jun 24	27.2	826.3	219.7	0.0103 (Online data)	27.4
Jul – 24	27.7	796.3	229.9	0.0109 (Online data)	25.5
Aug – 24	29.7	855.2	275.1	0.0115 (Online data)	27
Sep -24	28	770.6	253.8	0.0128 (Online data)	27.4

B. Ambient Air Monitoring (in μ g/m³)

Location	Date	Limits	Apr – 24	May- 24	Jun – 24	Jul – 24	Aug – 24	Sep-24
	PM 10	100	56.25	56.4	48.6	46	51.35	52.75
	PM 2.5	60	33.4	33.8	29	25.6	30.6	31.65
Ashok Nagar STP	SOx	80	6.75	7	6.35	6.2	6.2	6.35
317	NOx	80	11.45	10.85	8.7	8.6	9.25	9.2
	СО	2000	687.5	744.5	573	458	630	630
	PM 10	100	60.2	60.15	62.05	57.4	57.25	59.35
	PM 2.5	60	36.05	36.5	36.85	34.3	34	36.15
Weigh Bridge	SOx	80	7.7	7.6	7.7	7.5	6.5	7
	NOx	80	13.6	12.5	12.6	11.8	10.15	10.95
	СО	2000	744.5	859	801.5	687	744.5	744.5
	PM 10	100	60.4	63.7	61.45	60.1	60.15	63.45
Main Gate	PM 2.5	60	36.25	39.15	37.2	35.7	36.25	37.5

	SOx	80	8	8.6	8.05	8.1	6.7	7.2
	NOx	80	15.9	15.85	14.55	14.5	11.05	12.75
	СО	2000	859	973.5	859	802	744.5	859
	PM 10	100	59.1	60.85	56.35	53.6	53.45	56.1
	PM 2.5	60	35.3	37.2	33.8	32	32.25	33.7
MAS Office	SOx	80	7.45	7.9	7.3	6.9	6.6	6.7
	NOx	80	12.85	13.05	10.95	9.2	10.75	11.35
	СО	2000	687.5	859	630	573	744.5	744.5

B. CPP FINAL TREATED WATER ANALYSIS REPORT

Parameters	Concentration	Apr- 24	May- 24	Jun – 24	Jul - 24	Aug – 24	Sep-24
TSS mg/l	100	<5	<5	<5	14	8	15
BOD mg/l	30	<2	<2	< 0.2	8	5	9
COD mg/l	250	<5	<5	< 0.8	40	30	48
pH mg/l	6.0-8.5	7.60	7.63	7.80	7.38	7.19	7.62
Phosphate as P mg/l	5	<0.5	<0.5	<0.5	<0.5	<0.5	<0.5
Oil & Grease mg/l	10	<5	<5	<5	<5	<5	<5
Free Available Chlorine mg/l	0.5	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Copper	1.0	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Iron	1.0	0.10	0.12	0.10	0.03	0.03	0.06
Total Chromium Cr+6 mg/l	0.2	<0.01	<0.01	<0.01	<0.01	<0.01	<0.01
Zinc mg/l	1.0	0.15	0.18	0.15	0.08	0.06	0.20
Sulphide mg/l	2.0	< 0.5	<0.5	< 0.5	<0.5	<0.5	<0.5
Temperature ℃	Not more than 10 ℃ higher than the intake water temperature	33.1	39.4	35.2	29.5	28.4	30.4

AMBIENT NOISE MONITORING AT CPP, ZAWAR

		DAY TIME NO	ISE LEVELS			
Stations/Month	Apr- 24	May- 24	Jun - 24	Jul – 24	Aug - 24	Sep-24
Near Main Gate	62.5	64.1	62.9	60.1	58.8	58.6
Near STP	59.3	64.5	66.1	63.4	63.1	62.8
Near Weigh Bridge	62	60.9	58.7	65	64.8	64.3
Mass Office	66.7	63	59.6	64.2	64.6	63.9
Permissible Limit dB(A)			75			

	NIGHT TIME NOISE LEVELS									
Stations/Month	Apr- 24	May- 24	Jun – 24	Jul – 24	Aug – 24	Sep-24				
Near Main Gate	54.6	50.5	52.4	50.7	50.1	52.2				
Near STP	57.9	59.8	63.4	62	61.5	60.4				
Near Weigh Bridge	58.4	55.4	53.1	52.4	54	55.1				
Mass Office	56.2	52.7	50.4	53.5	54.5	56.7				
Permissible Limit dB(A)			70							

